



RPA PROJECT MANAGEMENT
Project Status Report
Department of Commerce and Insurance

TBI Consolidated Facility

| | | | | |
|--|--|--|---|--|
| Project: Air Compressor Replacement TBI Consolidated Facility Nashville, TN 500/001-02-2009 | | Project Work Type: Renovation | Delivery Method: Design / Bid / Build | Project Budget: \$295,000.00 |
| | | Current Work Phase: Construction | Req'd Work Ph Compl: | MACC Budget: \$260,000.00 |
| Project Manager: DePalma, N. | Construction Admin: Bryant, J. | Designer: Smith Seckman Reid, Inc. | Contractor: Ryan/Reynolds, Inc. | |
| Project Health: Budget: G Schedule: G 3/25/11: Construction NTP -- 3/21/11. Required completion is 7/18/11. Issues: G | | | | |