



RPA PROJECT MANAGEMENT
Project Status Report
Tennessee Wildlife Resources Agency

TWRA Region 1

Project: Yellow Creek Access Parking Expansion-Pickwi TWRA Region 1 , TN 220/017-01-2006		Project Work Type: Renovation	Delivery Method: Agency Resources	Project Budget: \$20,000.00
		Current Work Phase: Construction	Req'd Work Ph Compl:	MACC Budget: \$20,000.00
Project Manager: Salmon, C.	Construction Admin: n/a	Designer:	Contractor:	

Project Health:

Budget: G

Schedule: G Plan to begin construction in March 2010.

Issues: G

Project: Tree Seedling Cooler Bldg & Bogota Shop Repl TWRA Region 1 Dyersburg, TN 220/017-01-2007		Project Work Type: New Construction	Delivery Method: Design / Bid / Build	Project Budget: \$1,163,880.00
		Current Work Phase: Construction	Req'd Work Ph Compl:	MACC Budget: \$1,099,250.00
Project Manager: Salmon, C.	Construction Admin: Loggins, B.	Designer: TLM Associates, Inc.	Contractor: McKinney Construction Co., I	

Project Health:

Budget: G

Schedule: G NTP 11/18/09. Substantial completion due 7/15/10.

Issues: G

Project: Bogota Shop Replacement TWRA Region 1 Dyersburg, TN 220/017-01-2008		Project Work Type: New Construction	Delivery Method: Design / Bid / Build	Project Budget: \$45,000.00
		Current Work Phase: Construction Document Phas	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Salmon, C.	Construction Admin: Loggins, B.	Designer: TLM Associates, Inc.	Contractor:	

Project Health:

Budget: G

Schedule: G

Issues: G Administratively combined with tree seedling cooler project (SBC No. 220/017-01-2007) at April SBC Meeting.

Project: Humboldt Hatchery Pond-Water Expansion TWRA Region 1 Humboldt, TN 220/017-02-2008		Project Work Type: Demolition	Delivery Method: Agency Resources	Project Budget: \$245,000.00
		Current Work Phase: Active In Progress	Req'd Work Ph Compl:	MACC Budget: \$237,000.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer:	Contractor:	

Project Health:

Budget: G

Schedule: G Completed.

Issues: G

Project: Obion River Boating Access TWRA Region 1 , TN 220/017-03-2008		Project Work Type: Renovation	Delivery Method: Agency Resources	Project Budget: \$20,000.00
		Current Work Phase: Active In Progress	Req'd Work Ph Compl:	MACC Budget: \$13,200.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer:	Contractor:	

Project Health:

Budget: G

Schedule: G Plan to begin construction in Spring 2010

Issues: G

Project: Forked Deer River Boating Access TWRA Region 1 , TN 220/017-04-2008		Project Work Type: Renovation	Delivery Method: Agency Resources	Project Budget: \$20,000.00
		Current Work Phase: Active In Progress	Req'd Work Ph Compl:	MACC Budget: \$13,200.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer:	Contractor:	

Project Health:

Budget: G

Schedule: G Plan to begin construction in Spring 2010.

Issues: G

TWRA Region 2




Project: Flintville Hatchery Electrical Upgrades TWRA Region 2 Flintville, TN 220/018-02-2008		Project Work Type: Renovation	Delivery Method: Design / Bid / Build	Project Budget: \$118,000.00
		Current Work Phase: Construction Closed Awaiting Closeout Submittals	Req'd Work Ph Compl:	MACC Budget: \$97,000.00
Project Manager: Salmon, C.	Construction Admin: Fields, J.	Designer: Parsons Engineering, Inc.	Contractor: Lawson Electric	




Project Health:




Budget: G




Schedule: G Substantial Completion 4/1/10.

Issues: G

Project: Catoosa WMA Workbase Building TWRA Region 3 , TN 220/005-01-2008		Project Work Type: New Construction	Delivery Method: Design / Bid / Build	Project Budget: \$320,000.00
		Current Work Phase: Construction	Req'd Work Ph Compl:	MACC Budget: \$288,750.00
Project Manager: Salmon, C.	Construction Admin: Edwards, T.	Designer: ArchiStructures, Inc.	Contractor: Pioneer Commercial Constru	
Project Health: Budget:  Schedule:  NTP date 1/6/10. Substantial completion due 7/4/10. Issues: 				

Project: New Lick Creek Refuge Workbase Building TWRA Region 4 , TN 220/020-01-2008		Project Work Type: New Construction	Delivery Method: Design / Bid / Build	Project Budget: \$230,000.00
		Current Work Phase: Bidding Phase	Req'd Work Ph Compl:	MACC Budget: \$205,800.00
Project Manager: Salmon, C.	Construction Admin: Edwards, T.	Designer: Reedy & Sykes Archt & Desig	Contractor:	
Project Health: Budget:  Schedule:  Anticipate Bid 5/4/10. Issues: 				

Project: Buffalo Springs Fish Hatchery-Oxygen Injection TWRA Region 4 Rutledge, TN 220/020-01-2009		Project Work Type: New Construction	Delivery Method: Design / Bid / Build	Project Budget: \$280,000.00
		Current Work Phase: Bidding Phase	Req'd Work Ph Compl:	MACC Budget: \$249,900.00
Project Manager: Salmon, C.	Construction Admin: Edwards, T.	Designer: Mattern & Craig, Inc.	Contractor:	
Project Health: Budget:  Schedule:  Issues: 				




Project: Joachim Bible Waterfowl Refuge TWRA Region 4 Mohawk, TN 220/020-02-2007		Project Work Type: Renovation	Delivery Method: Agency Resources	Project Budget: \$545,000.00
		Current Work Phase: Active	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: n/a	Construction Admin: n/a	Designer:	Contractor:	
Project Health: Budget:  Schedule:  Project 50% complete. Anticipate complete in Summer 2011. Issues: 				




Project: New Lick Creek Refuge Impoundments TWRA Region 4 , TN 220/020-02-2008		Project Work Type: New Construction	Delivery Method: Agency Resources	Project Budget: \$500,000.00
		Current Work Phase: Active In Progress	Req'd Work Ph Compl:	MACC Budget: \$494,550.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer: n/a	Contractor:	
Project Health: Budget: G Schedule: G Plan to start work in 2010. Issues: G				




Project: Hatchery / Aquatic Educ Cntr Conceptual Plan TWRA Region 4 Elizabethton, TN 220/020-02-2009		Project Work Type: Planning	Delivery Method: Agency Resources	Project Budget: \$5,000.00
		Current Work Phase: Active	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Salmon, C.	Construction Admin:	Designer:	Contractor:	
Project Health: Budget: G Schedule: G Project completed. Issues: G Elizabethton Hatchery -- Conceptual Plan.				




Project: Holston River Bridge Access Site TWRA Region 4 , TN 220/020-03-2006		Project Work Type: New Construction	Delivery Method: Agency Resources	Project Budget: \$65,000.00
		Current Work Phase: Active	Req'd Work Ph Compl:	MACC Budget: \$65,000.00
Project Manager: In-House (Agency)	Construction Admin: n/a	Designer:	Contractor:	
Project Health: Budget: G Schedule: G Plan to start survey design work in early 2010. Issues: G Land has been donated for site.				

Project: Eagle Bend Hatchery Ponds TWRA Region 4 , TN 220/020-03-2008		Project Work Type: New Construction	Delivery Method: Agency Resources	Project Budget: \$140,000.00
		Current Work Phase: Active In Progress	Req'd Work Ph Compl:	MACC Budget: \$135,450.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer:	Contractor:	
Project Health: Budget: G Schedule: G Will start construction in Fall 2010. Issues: G Plan to obtain permits in 2010.				

Project: New Eagle Bend Hatchery Ponds TWRA Region 4 , TN 220/020-03-2009		Project Work Type: New Construction	Delivery Method: Agency Resources	Project Budget: \$280,000.00
		Current Work Phase: SBC Approved	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer:	Contractor:	
Project Health: Budget:  Schedule:  Plan to begin construction in 2010. Issues: 				

Project: Royal Blue Office Building TWRA Region 4 Caryville, TN 220/020-04-2007		Project Work Type: New Construction	Delivery Method: Design / Bid / Build	Project Budget: \$239,000.00
		Current Work Phase: Construction	Req'd Work Ph Compl:	MACC Budget: \$212,900.00
Project Manager: Law, V.	Construction Admin: Edwards, T.	Designer: Falconnier Designs	Contractor: Southeast Contractors Inc.	
Project Health: Budget:  Schedule:  Project is 38% complete. Required Substantial Completion date of 2/12/10. Issues: 				

Project: Norris Lake Boating Access TWRA Region 4 , TN 220/020-04-2008		Project Work Type: Renovation	Delivery Method: Agency Resources	Project Budget: \$60,000.00
		Current Work Phase: Active In Progress	Req'd Work Ph Compl:	MACC Budget: \$54,450.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer:	Contractor:	
Project Health: Budget:  Schedule:  Plan to start construction in late 2010. Issues: 				

Project: Nolichucky River Boat Access Site-New Boat Ra TWRA Region 4 , TN 220/020-04-2009		Project Work Type: Renovation	Delivery Method: Agency Resources	Project Budget: \$65,000.00
		Current Work Phase: SBC Approved	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Salmon, C.	Construction Admin: n/a, .	Designer:	Contractor:	
Project Health: Budget:  Schedule:  Plan to begin construction in Spring 2010. Issues: 				

Project: Dandridge Bridge Boat Ramp Expansion TWRA Region 4 Dandridge, TN 220/020-05-2007		Project Work Type: New Construction	Delivery Method: Agency Resources	Project Budget: \$29,000.00
		Current Work Phase: Active	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: n/a	Construction Admin: n/a	Designer:	Contractor:	

Project Health:

Budget: G

Schedule: G Plan to start construction in 2010.

Issues: G TDOT will help with the ramp when they replace the bridge.

Project: Fish Hatchery Facility TWRA Region 4 Elizabethton, TN 220/020-05-2009		Project Work Type: Planning	Delivery Method:	Project Budget: \$510,000.00
		Current Work Phase: Schematic Design Phase	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Salmon, C.	Construction Admin: Edwards, T.	Designer: JV Shaw Shanks / Reedy Syk	Contractor:	

Project Health:

Budget: G

Schedule: G

Issues: G Elizabethton, TN -- Pre-planning.

Project: Eagle Bend Hatchery Maintenance TWRA Region 4 Clinton, TN 220/020-08-2007		Project Work Type: Re-roof	Delivery Method: Design / Bid / Build	Project Budget: \$250,000.00
		Current Work Phase: Project Closed Out Awaiting One-Year Corr Insp	Req'd Work Ph Compl:	MACC Budget: \$221,812.00
Project Manager: Salmon, C.	Construction Admin: Edwards, T.	Designer: Barge Waggoner Sumner & C	Contractor:	

Project Health:

Budget: G

Schedule: G Warranty Inspection due 11/09.

Issues: G