



RPA PROJECT MANAGEMENT

Project Status Report

Department of Agriculture

Division of Forestry-Statewide

Project: Gordonsville Work Center Division of Forestry-Statewide Gordonsville, TN 100/010-01-2009		Project Work Type: Purchasing Contract	Delivery Method: Agency Resources	Project Budget: \$86,100.00
		Current Work Phase: In Progress	Req'd Work Ph Compl:	MACC Budget: \$6,500.00
Project Manager: Qualey, B.	Construction Admin:	Designer:	Contractor:	
Project Health: Budget: G Schedule: G 10/6/11: Manufactured building has not been shipped to site yet. Increase in budget by Risk Management was reported to September 2011 SBC. Issues: G				

Ellington Agricultural Center

Project: Holeman Bldg Window Replacement Ellington Agricultural Center Nashville, TN 100/000-01-2011		Project Work Type: Renovation	Delivery Method: Design / Bid / Build	Project Budget: \$170,000.00
		Current Work Phase: SBC Approved	Req'd Work Ph Compl:	MACC Budget: \$145,000.00
Project Manager: Qualey, B.	Construction Admin:	Designer:	Contractor:	
Project Health: Budget: G Schedule: G 11/3/11: Designer selected waiting for agreement to be executed. Issues: G 10/6/11: Approved at September 2011 SBC.				

Project: Window Replace-Moss Building Ellington Agricultural Center Nashville, TN 100/000-02-2007		Project Work Type: Renovation	Delivery Method: Best Value Method	Project Budget: \$535,000.00
		Current Work Phase: Design Development	Req'd Work Ph Compl:	MACC Budget: \$385,000.00
Project Manager: Qualey, B.	Construction Admin: Fields, J.	Designer:	Contractor:	
Project Health: Budget: G Schedule: G 9/7/11: Designer Supplement issued 8/24/11. 11/3/11: Need to schedule design review meeting with Agriculture. Issues: G 10/6/11: Windows will be restored.				

Project: Friends Pavilion Ellington Agricultural Center Nashville, TN 100/000-02-2011		Project Work Type: Renovation	Delivery Method: Agency Resources	Project Budget: \$75,000.00
		Current Work Phase: SBC Approved	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Qualey, B.	Construction Admin:	Designer:	Contractor:	

Project Health:
Budget: G
Schedule: G 11/3/11: Need to schedule construction kick-off. Construction by Friends Group. Approved at September 2011 SBC Meeting.
Issues: G