

Project Status Report Glossary

Last Update Last Update indicates the date the report was last updated by Capitol Projects Management (CPM)

Status

Status Column indicates if the project is running smooth, in trouble, critical or awaiting Warranty Inspection



Status OK: Project running on schedule with no significant problems



Status Troubled: Project with schedule / budget / major work problems



Status Critical: Project with critical problems / potential for legal activity / in legal activity



Pending Warranty Inspection

Project Identification

Project Identification Column identifies the project Name and Location

Project Cost

Project Cost Column indicates the Total Project Cost

Progress Status

Project Status Column indicates the phase that the project is currently in and approximate % complete of that phase

Pre-Planning Project is in the Pre-Planning Phase

Design Project is in the Design Phase

Bid Project is in the Bid Phase

Construction Project is in the Construction Phase

Close-Out Project is in the Close-Out Phase

Next Critical Milestone Projects Next Critical Milestone (listed below)

Projected Delivery Date Project is projected to be delivered for use by the Agency on this date

Next Critical Milestone

SBC State Building Commission Approval Date

DNTP Designer Notice To Proceed

BID Bid Date

CNTP Contractor Notice To Proceed

RSC Required Substantial Completion

YEW Year End Warranty

Contact Information

Project Manager CPM Project Manager for Agency

Construction Administrator CPM Construction Administrator for Agency









Project and Schedule Info





[Project Name and Location](#) Links to an overview of issues on troubled or critical projects

[Schedule](#) Links to a project schedule

Department of Education Project Status Report

Last Update 10/13/03

Status	Project Identification	Project Cost	Progress Status					Next Critical Milestone	Projected Delivery Date
			Pre-Planning	Design	Bid	Construction	Close-Out		
	168/007-01-03 TSD - Old Gym Update Schedule	4,812,105						11/15/03 DNTP	01/29/04
	168/007-01-99 TSD - Cottage Repairs Schedule	8,132,000						12/04/04 RSC	12/31/05
	168/007-04-99 TSB - Carpet Replacement	140,000						04/21/04 YEW	
	168/005-01-00 TSB - Window Replacement	1,196,000						07/25/04 YEW	

Legend			
	Status OK: Project running on schedule with no significant problems	SBC SBC Approval Date	DNTP Designer Notice To Proceed
	Status Troubled: Project with schedule / budget / major work problems	PDD Projected Delivery Date	CNTP Contractor Notice To Proceed
	Status Critical: Project with critical problems / potential for legal activity / in legal activity	RSC Required Substantial	YEW Year End Warranty
	Pending Warranty Inspection		

Project Manager
Hugh Gaston