



STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
SUITE 700, JAMES K. POLK BUILDING
505 DEADERICK STREET
NASHVILLE, TN 37243-0349
(615) 741-2848

JOHN C. SCHROER
COMMISSIONER

BILL HASLAM
GOVERNOR

MEMORANDUM

TO: Members of the 109th General Assembly

FROM: Commissioner John C. Schroer
Tennessee Department of Transportation 

DATE: May 18, 2015

SUBJECT: Quarterly Report on Road Projects to the General Assembly

Pursuant to TCA 54-5-1401 and 54-1-302, enclosed is the Department of Transportation's quarterly report on the status of all highway and road projects approved by the General Assembly as part of the Department's budget.

This report provides a status of current projects in the Transportation Improvement Programs for Fiscal Years 2012-2013, 2013-2014 and 2014-2015. A status is indicated for phases underway, and a letting date with initial contract price is provided for construction work which has been let to a contractor. For those construction projects that are completed during the quarter, we also include the final cost and a contributing factor remark for those projects with a significant cost increase. For the remaining approved projects, we have provided an estimated schedule to begin work.

As requested, I have also included three additional reports: a list of the bridge bond projects, a list of the remaining on-system bridges currently under development by the Department that were not included on the bridge bond list, and finally a list of off-system bridges currently under development by the Department.

If I can be of additional assistance, please do not hesitate to contact me.

Enclosure

JCS/JM/sb

cc: State Building Commission
Matt Barnes



**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION**
SUITE 700, JAMES K. POLK BUILDING
505 DEADERICK STREET
NASHVILLE, TN 37243-0349
(615) 741-2848

JOHN C. SCHROER
COMMISSIONER

BILL HASLAM
GOVERNOR

MEMORANDUM

TO: Governor Bill Haslam
Lt. Governor Ron Ramsey
Speaker Beth Harwell, House of Representatives
Commissioner Larry B. Martin, Finance & Administration
Tre Hargett, Secretary of State
David H. Lillard Jr., State Treasurer
Justin P. Wilson, Comptroller of Treasury

FROM: Commissioner John C. Schroer
Department of Transportation 

DATE: May 18, 2015

SUBJECT: Quarterly Report on Road Projects to the State Building Commission

Pursuant to TCA 54-5-1401 and 54-1-302, enclosed is the Department of Transportation's quarterly report to the State Building Commission on the status of all highway and road projects approved by the General Assembly as part of the Department's budget.

This report provides a status of current projects in the Transportation Improvement Programs for Fiscal Years 2012-2013, 2013-2014 and 2014-2015. A status is indicated for phases underway, and a letting date with initial contract price is provided for construction work which has been let to a contractor. For those construction projects that are completed during the quarter, we also include the final cost and a contributing factor remark for those projects with a significant cost increase. For the remaining approved projects, we have provided an estimated schedule to begin work.

As requested, I have also included three additional reports: a list of the bridge bond projects, a list of the remaining on-system bridges currently under development by the Department that were not included on the bridge bond list, and finally a list of off-system bridges currently under development by the Department.

As requested, I have also included three additional reports: a list of the bridge bond projects, a list of the remaining on-system bridges under development by the Department that were not included on the bridge bond list, and finally a list of off-system bridges under development by the Department.

If I can be of additional assistance, please do not hesitate to contact me.

Enclosure

JCS/JM/sb

**Cc: Peter Heimbach, State Architect
Kathy Stickle, Comptroller's Office
Jonathan Rummel, Secretary of State's Office
Bob Oglesby, Commissioner, General Services
David Thurman, Legislative Budget Director
Joy Harris, Treasurer's Office
Rick Nicholson, Senate Budget Analysis Dir., Legislative Budget Analysis
Cathy D. Higgins, House Budget Analysis Dir., Legislative Budget Analysis
Paul Degges, Deputy Commissioner/Chief Engineer, TDOT**



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|---------------------------------|------------------|---|---------------|-------------------------|---------------------|-----------------------------|---|--|-------------------------------|
| Bedford 106800.02 | SR-10 US-231 | From SR-16(US-41/Elm St/Madison St) to North of Rolling Road | 1.2 | 2013-14 | Construction | Let 2-14 | \$6.4 | | |
| Bedford 100346.02 | SR-16 | SR-276(Thompson Creek Road) to West of Rippy Ridge Road | 1.9 | 2013-14 | Construction | Let 12-13 | \$19.4 | | |
| Benton 114152.00 | I-40 | Westbound Truck Climbing Lane @ Mile Marker 133 | 1.1 | 2014-15 | Right-of-Way | Summer 16 | | | |
| Benton, Houston 040813.01 | SR-147 | Ferry Service across the Tennessee River | | 2012-13 | Operations | Underway | | | |
| Blount 100241.01 | SR-115 US-129 | Pellissippi Parkway to South of Little River | 3.2 | 2012-13 | Right-of-Way | Spring 16 | | | |
| Bradley 112517.00 | I-75 | Interchange at SR-311 (US-74) | | 2012-13 | Construction | Let 5-13 | \$12.9 | | |
| Bradley 115777.00 | I-75 | Interchange at SR-60 (Ramp Improvements) | 0.0 | 2013-14 | Construction | Let 12-14 | \$2.0 | | |
| Bradley 101430.01 | SR-60 | 4-Lane North of I-75 (Westlake Drive) to SR-306 | 2.5 | 2013-14 | Right-of-Way | Fall 15 | | | |
| Bradley 107386.01 | SR-311 US-74 | New Interchange on US-74, Between I- 75(Exit 20) and SR-2 (US-11) in Cleveland | | 2010-11 | Construction | Let 10-14 | \$22.6 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|---------------------------------|-----------------|---|---------------|-------------------------|-------------------------|-----------------------------|---|--|-------------------------------|
| Campbell 115778.00 | I-75 | Truck Climbing Lane, MP 135.5 to MP 140.1(NBL) | 1.1 | 2011-12 | Construction | Spring 16 | | | |
| Campbell 115778.01 | I-75 | Truck Climbing Lane, MP 144.9 to MP 147.6(NBL) | 2.7 | 2014-15 | Construction | Summer 15 | | | |
| Cannon, Warren 101652.06 | SR-1 US-70S | Near SR-281 to Spring Valley Road | 7.1 | 2012-13 | Paving | Let 4-13 | \$10.4 | | |
| Carroll, Gibson 100326.01 | SR-76 US-79 | From West of Cades-Atwood Road to East of SR-77 | 3.7 | 2014-15 | Right-of-Way | Summer 16 | | | |
| Carroll 100326.02 | SR-76 US-79 | From East of SR-77 to West of Cutlip Lane | 4.7 | 2014-15 | Right-of-Way | Summer 16 | | | |
| Carter 101216.00 | SR-362 | SR-361 (Dry Creek/Gap Creek Road) to SR-67 (US-321) | 5.8 | 2010-11 | Construction | Let 2-12 | \$36.1 | | |
| Cheatham 107847.00 | SR-49 | Intersection at Old Clarksville Pike | 0.0 | 2011-12 | Construction | Let 7-14 | \$2.3 | | |
| Claiborne 118734.00 | SR-32 US-25E | Interchange at SR-345 | 0.0 | 2013-14 | Preliminary Engineering | Underway | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|---|-----------------|---|---------------|-------------------------|---|-----------------------------|---|--|-------------------------------|
| Claiborne, Union 112519.00 | SR-33 | Spot Improvements for Intersections at Kettle Hollow Road/Little Valley Road, SR-170, Lone Mountain Road and Approach Improvements at Norris Lake/Clinch River Bridge | | 2009-10 | Construction | Let 2-13 | \$2.0 | | |
| Clay 100259.10 | SR-52 | SR-53 to Existing SR-52 (Corridor J) | 2.8 | 2007-08 | Construction | Let 2-11 | \$24.6 | | |
| Cocke 107349.00 | SR-32 US-321 | SR-73 (Wilton Springs) to I-40 | 5.6 | 2012-13 | Construction | Let 2-15 | \$14.8 | | |
| Coffee, Grundy, Marion 115780.00 | I-24 | Over Monteagle Mtn, from West of SR-55 (Exit 111) to East of SR-150, (Exit 152) ITS Implementation | 41.0 | 2013-14 2013-14 | Right-of-Way Construction | Complete Let 8-14 | \$4.5 | | |
| Coffee 101048.00 | I-24 | Truck Weigh and Inspection Stations | 0.6 | 2011-12 | Construction | Let 8-13 | \$9.9 | | |
| Coffee 115358.00 | I-24 | Interchange at SR-55 | 0.3 | 2012-13 2014-15 | Preliminary Engineering Construction | Underway Fall 15 | | | |
| Coffee 101589.01 | SR-55 | First Ave. in Tullahoma to SR-16 (US-41A) N. of Jackson St. | 0.6 | 2014-15 | Right-of-Way | Spring 16 | | | |
| Cumberland 114171.00 | I-40 | Westbound Truck Climbing Lane @ Mile Marker 326 | 1.0 | 2014-15 | Construction | Fall 15 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| <i>County</i> | <i>Route</i> | <i>Description</i> | <i>Length</i> | <i>Budget Years</i> | <i>Type of Work</i> | <i>Status/ Schedule</i> | <i>Contract Price \$Million</i> | <i>Contract Expenditures Upon Completion</i> | <i>Significant Change</i> |
|--------------------------------------|-----------------|---|---------------|-------------------------|---|-----------------------------|---|--|-------------------------------|
| Cumberland 100260.01 | SR-28 US-127 | North of I-40 to near Legion Road | 4.6 | 2012-13 | Right-of-Way | Underway | | | |
| Cumberland 100268.01 | SR-101 | (Peavine Road), From Firetower Road to East of Lakeview Drive | 2.9 | 2012-13 | Construction | Summer 15 | | | |
| Cumberland 100268.02 | SR-101 | (Peavine Road), From East of Lakeview Drive to East of Westchester Drive/ Catoosa Boulevard in Fairfield Glade | 2.3 | 2014-15 | Construction | Fall 16 | | | |
| Davidson, Rutherford 115549.00 | I-24 E | Nashville SmartWay ITS Expansion | 14.0 | 2012-13 | Construction | Let 5-13 | \$7.2 | | |
| Davidson 112521.00 | I-40 | Lengthen Ramp, I-40 East to I-440 South | 0.1 | 2012-13 | Construction | Fall 15 | | | |
| Davidson 117847.00 | I-40 | Rehabilitation of 4 Bridges between LM 16.1 and 18.3 | | 2013-14 2013-14 | Preliminary Engineering Construction | Complete CM/GC | \$61.9 | | |
| Davidson 116896.00 | I-40 | SR-255 (Donelson Pike) relocation from taxiway bridges over existing Donelson Pike to I-40 | 0.8 | 2013-14 | Preliminary Engineering | Underway | | | |
| Davidson 102488.06 | I-65 | Trinity Lane to Dickerson Road | 1.5 | 2011-12 | Construction | Let 8-12 | \$48.5 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|--|------------------|--|---------------|-------------------------|---|-----------------------------------|---|--|-------------------------------|
| Davidson, Robertson, Sumner 117228.00 | I-65 | Exit 96 to Exit 108 (ITS) | 12.0 | 2012-13 | Preliminary Engineering Right-of-Way Construction | Complete Complete Let 10-14 | \$2.2 | | |
| Davidson 103764.00 | SR-112 US-41A | SR-12 (Ashland City Hwy.) to SR-155 (Briley Parkway) | 2.1 | 2014-15 | Right-of-Way | Summer 15 | | | |
| Dickson 114166.00 | I-40 | Eastbound Truck Climbing Lane @ Mile Marker 180 | 1.3 | 2013-14 2013-14 | Right-of-Way Construction | Underway Fall 15 | | | |
| Dickson 117452.00 | SR-46 | (Mathis Drive), from I-40 to SR-1 (US-70, Henslee Drive), including the intersection of SR-1 (Henslee Drive at SR-1 (East College Street) | 1.0 | 2014-15 | Construction | Let 12-14 | \$7.4 | | |
| Fayette 114219.00 | I-40 | Interchange @ SR-222 | | 2012-13 | Construction | Design/Build | \$9.9 | | |
| Franklin 105769.00 | SR-50 PROP | SR-50 Connector; US-64 to SR-50 in Winchester | 1.9 | 2014-15 | Construction | Summer 15 | | | |
| Gibson 104123.05 | SR-104 | West of SR-188 to Milligan-Gumwoods Road | 3.9 | 2010-11 | Construction | Let 3-12 | \$18.6 | | |
| Giles 101591.00 | SR-7 US-31 | Bunker Hill Road to US-64 | 2.3 | 2014-15 | Construction | Fall 15 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|------------------------------------|-----------------|---|---------------|-------------------------|---------------------------|-----------------------------|---|--|-------------------------------|
| Grainger 118733.00 | SR-32 US-25E | Off-setting Intersection at SR-131 | | 2013-14 | Preliminary Engineering | Underway | | | |
| Hamblen 101203.00 | I-81 | Interchange Modifications at SR-32 (US-25E) (Phase 1) | 0.3 | 2010-11 | Construction | Let 6-11 | \$20.3 | | |
| Hamblen 102231.00 | SR-32 US-25E | Construct Interchange at College Park Drive | 0.1 | 2005-06 | Construction (Additional) | Let 8-11 | \$16.5 | | |
| Hamblen 115657.00 | SR-34 US-11E | Interchange at SR-32(US-25E) in Morristown, LM 11.18 | 0.0 | 2012-13 | Preliminary Engineering | Complete | | | |
| Hamblen 101419.03 | SR-34 US-11E | From SR-32 in Morristown to near Morris Blvd | 3.8 | 2013-14 | Right-of-Way | Fall 15 | | | |
| Hamblen, Jefferson 100248.00 | SR-66 REL | SR-160 in Morristown to Interstate 81 at SR-341 | 5.0 | 2012-13 | Construction | Let 5-13 | \$43.0 | | |
| Hamilton 112833.00 | I-24 | Interchange Modification of Interstate 24 and State Route 2 (Broad St.) / State Route 58 (Market St.) | 0.3 | 2013-14 | Preliminary Engineering | Underway | | | |
| Hamilton, Bradley 115550.00 | I-75 | Chattanooga SmartWay ITS Expansion | 12.0 | 2012-13 | Construction | Let 5-13 | \$1.3 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|--|----------------|---|---------------|---------------------|-------------------------|-----------------------------|-------------------------------------|--|---------------------------|
| Hamilton 103917.00 | I-124 US-27 | North of I-24 to South of Tennessee River Bridge (Including the Olgati Bridge) (Additional Lanes) | 1.5 | 2014-15 | Construction | Summer 15 | | | |
| Hamilton 100251.00 | SR-29 US-27 | North of Tennessee River Bridge to SR-8 (US-127) (Additional Lanes) | 1.6 | 2011-12 | Construction | Let 10-11 | \$102.5 | | |
| Hamilton 112152.00 | SR-317 | (Bonny Oaks Drive), from SR-17 to I-75 (TPR Option B) | 4.8 | 2012-13 | Preliminary Engineering | Underway | | | |
| Hamilton 107637.03 | SR-317 | (Apison Pike); Intersection at Old Lee Hwy to SR-321 | 2.2 | 2014-15 | Construction | Let 8-14 | \$24.1 | | |
| Hamilton 112524.01 | SR-317 | SR-321(Ooltewah-Ringgold Road) to Near Layton Lane | 2.4 | 2014-15 | Right-of-Way | Spring 15 | | | |
| Hamilton 101431.00 | SR-320 | (East Brainerd Road) From East of Graysville Rd to Bel-Air Rd | 1.9 | 2013-14 | Construction | Let 12-14 | \$22.9 | | |
| Hardeman 100317.00 | SR-15 US-64 | East of Margin Street to near Hornsby Loop Road | 3.6 | 2010-11 | Construction | Let 8-10 | \$36.5 | \$51.5 | \$ 14.95 |
| <p>Remarks: The main issues causing the project's cost overrun were related to unsuitable fill, underground springs and, unstable slopes. A large amount of unsuitable material was encountered during the grading operation. As such, a significant amount of borrow material and machined rip-rap had to added to the project. In order to maintain traffic on temporary lanes and temporary detours maintenance stone had to be added to the project as well.</p> | | | | | | | | | |
| Hardin 100314.00 | SR-15 US-64 | Firetower Road to West of Bigbee Branch | 5.9 | 2011-12 | Construction | Let 10-14 | \$44.2 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|----------------------------------|-----------------|--|---------------|-------------------------|---------------------|-----------------------------|---|--|-------------------------------|
| Hardin 100322.04 | SR-128 | South of Opel Loop to US-64 in Savannah | 2.0 | 2014-15 | Construction | Summer 15 | | | |
| Haywood 112525.00 | I-40 | Ramp Improvements at the SR-76 interchange | 0.1 | 2012-13 | Construction | Let 7-13 | \$2.3 | | |
| Haywood 112526.00 | I-40 | Extend Weigh Station ramps | 0.1 | 2012-13 | Construction | Let 7-13 | \$3.6 | | |
| Haywood 113823.00 | I-40 | Westbound Cultural/Scenic Tourist Information Center | | 2010-11 | Construction | Let 7-13 | \$6.4 | | |
| Henderson 100350.00 | SR-20 US-412 | East of Lone Elm Rd. to Decatur County Line | 4.8 | 2010-11 | Construction | Let 9-10 | \$31.6 | \$36.3 | |
| Henry 112528.00 | SR-218 | SR-69 Northwest of Paris to SR-54 (US-641) (Paris By-Pass) | 1.9 | 2013-14 | Construction | Let 10-14 | \$8.2 | | |
| Hickman 112529.00 | I-40 | Ramp Improvements at the SR-50 interchange | 0.1 | 2012-13 | Construction | Fall 15 | | | |
| Hickman 114156.00 | I-40 | Westbound Truck Climbing Lane @ Mile Marker 161 | 1.1 | 2014-15 | Construction | Spring 16 | | | |
| Jefferson, Cocke 101402.00 | | Grapevine Hollow Road to Near I-40 | 3.7 | 2010-11 | Construction | Let 6-12 | \$27.8 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|---------------------------|------------------|---|---------------|-------------------------|---------------------|-----------------------------|---|--|-------------------------------|
| Knox 112532.00 | I-40 | Lovell Road to I-140(Pellissippi Parkway) - Auxiliary Lane Westbound | 0.1 | 2011-12 | Construction | Let 4-14 | \$2.9 | | |
| Knox 112534.00 | I-40 | Extend I-40 Weigh Station Ramps | 0.1 | 2011-12 | Construction | Let 8-13 | \$2.2 | | |
| Knox 103029.00 | I-640 | Interchange at North Broadway (PHASE II) | | 2014-15 | Construction | Fall 15 | | | |
| Knox, Loudon 115551.00 | | Knoxville SmartWay ITS Expansion | 16.5 | 2012-13 | Construction | Let 5-13 | \$4.6 | | |
| Knox 115546.00 | | Knoxville SmartWay ITS Communications Upgrade | 43.5 | 2012-13 | Construction | Let 5-13 | \$1.0 | | |
| Knox 101230.00 | SR-33 | Temple Acres Drive to Union County Line | 5.9 | 2011-12 | Construction | Let 10-13 | \$30.0 | | |
| Knox 100990.00 | SR-62 | West of Schaad Road to West of I-75/640 | 4.1 | 2009-10 | Construction | Let 12-10 | \$31.4 | | |
| Knox 100241.04 | SR-115 US-129 | South of Maloney Road to Woodson Drive | 1.4 | 2014-15 | Construction | Fall 15 | | | |
| Knox 100997.00 | SR-131 | SR-9 (US-25W) To South of Gill Road (Winwood Road in Powell) | 2.4 | 2010-11 | Construction | Let 2-12 | \$15.7 | | |
| Knox 109612.00 | SR-331 | Tazewell Pike (SR-331) and Emory Road (SR-131) Intersection Improvements | 0.3 | 2012-13 | Construction | Let 10-14 | \$5.2 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|---------------------------|-----------------|--|---------------|-------------------------|---------------------------|-----------------------------|---|--|-------------------------------|
| Lake 107384.00 | SR-22 | Tiptonville to the Lake County Port | 4.5 | 2011-12 | Construction | Let 12-11 | \$14.5 | | |
| Lauderdale 101211.00 | | (Washington Street) at SR-209 to SR-208 @ US-51 | 1.6 | 2011-12 | Construction | Let 2-13 | \$13.8 | | |
| Lawrence 100308.00 | SR-15 US-64 | Lawrenceburg Bypass; Existing SR-15 West of Gibbs Road to SR-6 | 4.8 | 2011-12 | Construction | Let 10-11 | \$35.9 | \$36.5 | |
| Lawrence 100308.01 | SR-15 US-64 | Lawrenceburg Bypass; Existing SR-15 West of Gibbs Road to SR-6 | 4.8 | 2013-14 | Paving | Let 7-14 | \$11.3 | | |
| Lewis 100301.01 | SR-99 US-412 | West of Natchez Trace Parkway to near Big Swan Creek Road | 3.3 | 2009-10 | Construction | Let 5-11 | \$16.8 | | |
| Lewis, Maury 100301.02 | SR-99 US-412 | Near Big Swan Creek Road to East of Maury County Line | 3.2 | 2012-13 | Construction | Let 12-12 | \$17.6 | | |
| Loudon 100489.00 | SR-73 US-321 | SR-2 (US-11) to East of Little Tennessee River (FT Loudon/Tellico Canal) | 1.6 | 2010-11 | Construction (Additional) | Let 6-12 | \$69.4 | | |
| McMinn 100255.01 | SR-30 | (White Street); From 4-Lane Section in Athens to East of County Rd 609 | 3.6 | 2009-10 | Construction | Let 12-09 | \$17.7 | | |
| McMinn 100255.03 | SR-30 | (White Street); Near Park Street to East of Knight Road in Athens | 1.1 | 2012-13 2014-15 | Utilities Construction | Underway Summer 15 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|-------------------------|------------------|--|---------------|---------------------|---|------------------------|---------------------------------|--|---------------------------|
| McMinn 100255.02 | SR-30 | (White Street); from East of County Road 609 to the 4-lane section in Etowah | 3.9 | 2011-12 | Construction | Let 2-12 | \$17.0 | | |
| Macon 103773.02 | SR-10 | South of Goose Creek to State Route 52 | 1.7 | 2011-12 | Construction | Let 5-14 | \$1.4 | | |
| Madison 114149.00 | I-40 | SR-20/US-412 to East of SR-5, including the Interchange at the US-45 Bypass | 7.7 | 2014-15 | Right-of-Way | Summer 16 | | | |
| Madison 112752.00 | SR-186 US-45 | (Keith Short Bypass) from I-40 to Old Hickory Blvd. | 0.6 | 2012-13 2013-14 | Preliminary Engineering Right-of-Way | Complete Underway | | | |
| Marion 103774.00 | SR-150 US-41 | Extension from existing SR-150 (North of Jasper) to SR-28 | 1.4 | 2012-13 | Construction | Summer 15 | | | |
| Maury 100312.01 | SR-166 | Interchange at SR-6 (US-43) in Mount Pleasant | 0.0 | 2014-15 | Construction | Fall 15 | | | |
| Meigs 100256.00 | SR-30 | East of the Tennessee River to New SR-30 West of SR-58 in Decatur | 5.0 | 2010-11 | Construction | Let 2-11 | \$13.2 | | |
| Montgomery 101285.01 | SR-112 US-41A | From McAdoo Creek Road to East of SR-76 in Clarksville | 3.0 | 2012-13 | Construction | Let 12-13 | \$23.7 | | |
| Montgomery 101285.02 | SR-112 US-41A | Intersection at SR-76, LM 9.19 East of Clarksville | 0.0 | 2012-13 | Construction | Summer 16 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|-------------------------|---------------|--|---------------|-------------------------|------------------------------|-----------------------------|---|--|-------------------------------|
| Montgomery 119831.00 | SR-237 | From West of I-24 to International Blvd, serving Hankook Tire | 1.0 | 2014-15 2014-15 | Right-of-Way Construction | Complete Let 10-14 | \$12.9 | | |
| Morgan 100243.00 | SR-52 | Rugby Bypass; Relocated Brewstertown Road to near the Scott County Line | 2.3 | 2010-11 | Construction | Let 10-10 | \$13.5 | | |
| Obion 101343.00 | I-69 PROP | From South of SR-3 (US-51) to South of SR-5 | 2.8 | 2013-14 | Construction | Fall 15 | | | |
| Obion 101344.00 | I-69 PROP | South of SR-5 to West of SR-21 | 4.0 | 2008-09 | Construction | Let 10-09 | \$30.0 | | |
| Overton 107351.01 | SR-52 | Near Allons Road to State Route 111 (Corridor J) | 3.4 | 2013-14 | Construction | Spring 15 | | | |
| Overton 103678.02 | SR-84 | Existing SR 85, Near Windle Road to SR 84 | 2.0 | 2010-11 | Construction | Let 10-10 | \$14.7 | | |
| Putnam 101577.00 | I-40 | Interchange @ Mine Lick Creek Road | | 2014-15 | Construction | Summer 15 | | | |
| Roane 101244.02 | SR-1 US-70 | Kingston Avenue to SR-382 | 2.1 | 2012-13 | Right-of-Way | Underway | | | |
| Roane 103779.00 | SR-29 | Pine Ridge Road To SR-61 in Harriman | 0.7 | 2012-13 | Construction | Let 7-14 | \$9.7 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|-----------------------------------|-----------------|--|---------------|-------------------------|---------------------|-----------------------------|---|--|-------------------------------|
| Roane, Morgan 101411.04 | SR-29 US-27 | From SR-61 in Harriman in Roane County to South of Whetstone Road in Morgan County | 3.1 | 2012-13 | Construction | Let 2-15 | \$62.8 | | |
| Roane, Morgan 101411.05 | SR-29 US-27 | From South of Whetstone Road to North of SR-328 | 1.9 | 2012-13 | Construction | Summer 15 | | | |
| Robertson, Sumner 107338.00 | I-65 | Proposed Interchange at I-65 from existing SR-109 to I-65 | 0.8 | 2013-14 | Construction | Let 2-15 | \$46.0 | | |
| Robertson 102239.00 | SR-65 US-431 | Walling Rd. to SR-11 (US-41) in Springfield | 2.1 | 2014-15 | Construction | Summer 15 | | | |
| Rutherford 101112.00 | SR-1 US-41 | Intersection Grade Separation; SR-96 and SR-1 | 0.0 | 2012-13 | Construction | Let 10-13 | \$17.6 | | |
| Rutherford 107045.00 | SR-266 | SR-102 to East of SR-840 | 3.7 | 2012-13 | Right-of-Way | Underway | | | |
| Sevier 109842.00 | I-40 | Interchange at SR-66 (Exit 407) | 0.3 | 2013-14 | Construction | Let 2-14 | \$15.6 | | |
| Sevier 100966.02 | SR-66 | From SR-338 W (Boyds Creek Highway) to SR-139 (Douglas Dam Rd.) | 2.2 | 2011-12 | Construction | Let 2-12 | \$32.5 | | |
| Shelby 101604.00 | I-40 | Interchange Modification at Canada Road | | 2012-13 | Construction | Let 5-14 | \$28.3 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|---------------------------------|---------------|---|---------------|-------------------------|---|-----------------------------|---|--|-------------------------------|
| Shelby 102240.00 | I-40 | Interchange @ I-240 East of Memphis (Phase II) | | 2006-07 | Construction | Let 9-13 | \$109.3 | | |
| Shelby 106526.03 | I-40 | Bridge over Mississippi River (Seismic Retrofit Phase 8) | | 2010-11 | Construction | Let 9-10 | \$43.2 | | |
| Shelby 101742.00 | I-55 | Interchange Modification; Crump Boulevard | 0.0 | 2012-13 2013-14 | Right-of-Way (Additional) Construction | Underway Spring 16 | | | |
| Shelby 107913.00 | I-240 | Interchange at Airways Blvd | 0.5 | 2012-13 | Preliminary Engineering | Underway | | | |
| Shelby 118737.00 | I-240 | Replacement of 3 Overhead Bridges; Norfolk Southern RR (LM 15.45), Poplar Av (SR-57 EB LM 15.57), and Poplar Av. (SR-57 WB LM 15.73) | 0.3 | 2013-14 | Preliminary Engineering | Underway | | | |
| Shelby 100331.00 | I-240 | Poplar Avenue (SR-57) to Walnut Grove Road (SR-23) | 3.0 | 2010-11 | Construction | Let 12-10 | \$40.6 | | |
| Shelby, Fayette 100328.04 | I-269 PROP | Mississippi State Line to SR-385, South of Collierville | 2.3 | 2011-12 | Construction | Let 9-12 | \$41.1 | | |
| Shelby, Fayette 100335.01 | I-269 PROP | North of SR-57 to South of Raleigh- LaGrange Road | 3.3 | 2009-10 | Construction | Let 9-09 | \$35.3 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|---------------------------------|----------------|--|---------------|-------------------------|---------------------|-----------------------------|---|--|-------------------------------|
| Shelby, Fayette 100335.02 | I-269 PROP | South of Raleigh-LaGrange Road to South of Macon Road | 2.8 | 2008-09 | Construction | Let with above Project | \$18.2 | | |
| Shelby 113028.02 | SR-3 US-51N | Commercial Parkway to South of Winchester (Elvis Presley Blvd) | 0.5 | 2013-14 | Construction | Locally Managed | | | |
| Shelby 113028.03 | SR-3 US-51N | South of Winchester Road to Craft Road (Elvis Presley Blvd) | | 2014-15 | Construction | Locally Managed | | | |
| Shelby 100339.01 | SR-4 US-78 | Mississippi State Line to South of Shelby Drive | 1.1 | 2013-14 | Right-of-Way | Summer 16 | | | |
| Shelby 101608.01 | SR-14 | (Austin Peay Highway), From SR-204 (Singleton Parkway) to East of Old Covington Pike | 2.6 | 2013-14 | Construction | Let 2-15 | \$17.1 | | |
| Shelby 102992.04 | SR-86 US-72 | From Quinn Road to SR-57 in Collierville | 2.2 | 2011-12 | Construction | Let 9-11 | \$19.2 | | |
| Shelby 108916.00 | SR-175 | West of SR-175 (Byhalia Rd) to SR-175 (Byhalia Rd), and North on SR-175 to SR- 385 | 1.0 | 2011-12 | Construction | Let 12-13 | \$6.4 | | |
| Shelby 101610.00 | SR-177 | Germantown Road; Crestridge Road to Stout Road | 0.8 | 2012-13 | Construction | Let 4-13 | \$4.0 | | |
| Smith 114170.00 | I-40 | Eastbound Truck Climbing Lane @ Mile Marker 250 | 0.6 | 2012-13 | Construction | Fall 15 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|--------------------------------------|-----------------|--|---------------|-------------------------|---------------------|-----------------------------|---|--|-------------------------------|
| Sullivan 114173.00 | I-81 | Eastbound Truck Climbing Lane @ Mile Marker 60 | 1.2 | 2013-14 | Right-of-Way | Underway | | | |
| Sullivan 100942.01 | SR-34 US-11E | Interchange at SR-37 (US-19E) | | 2012-13 | Construction | Let 5-13 | \$17.0 | | |
| Sullivan, Washington 101397.00 | SR-75 | SR-36 to SR-357 | 3.9 | 2009-10 | Construction | Let 2-11 | \$26.3 | | |
| Sullivan, Washington 112834.00 | SR-93 | From I-81 to SR-347 (TPR Option 5, Spot Improvements) | 4.5 | 2013-14 | Right-of-Way | Spring 15 | | | |
| Sumner, Robertson 046804.00 | SR-41 US-31W | South of SR-109 to Kentucky State Line | 0.5 | 2012-13 | Right-of-Way | Complete | | | |
| Sumner 100286.00 | SR-109 | North of Cumberland River Bridge to SR- 109 Bypass | 1.3 | 2014-15 | Construction | Summer 15 | | | |
| Trousdale 101293.01 | SR-141 | Wilson County Line to Hartsville Pk Cedar Bluff Intersection (including SR-260 Connector from SR-141 to S of the Cumberland River Bridge) | 3.4 | 2012-13 | Construction | Let 7-13 | \$11.0 | | |
| Unicoi 101890.00 | SR-107 | Main St. (SR-107) to Industrial Dr. in Erwin (Includes Railroad Relocation) | 0.3 | 2010-11 | Construction | Let 12-12 | \$9.4 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|-------------------------|----------------|---|---------------|-------------------------------|---|----------------------------------|---|--|-------------------------------|
| Van Buren 100257.01 | SR-111 | From South of Manus Road to South of SR-285 near Double Bridge Road | | 2006-07 | Construction | Let 10-13 | \$17.5 | | |
| Warren 101652.07 | SR-1 US-70S | Centertown to near Spring Valley Road | 5.7 | 2012-13 | Paving | Let 4-13 | \$10.5 | | |
| Washington 112455.00 | I-26 | Interchange Modification, SR-75 (Exit 13) | 0.4 | 2012-13 | Construction | Let 10-13 | \$13.3 | | |
| Washington 112457.00 | I-26 | Interchange at SR-67 (US 321) (Const Auxiliary lane, Widen EB I-26 Travel Lane, etc.) | 0.4 | 2013-14 | Right-of-Way | Underway | | | |
| Washington 101398.00 | SR-36 | SR-354 to SR-75 | 4.1 | 2010-11 | Construction | Let 12-11 | \$42.0 | | |
| Wayne 100304.00 | SR-15 US-64 | Mill Springs Branch to Waynesboro Bypass | 6.0 | 2010-11 | Construction | Let 8-12 | \$31.7 | | |
| Wayne 114004.00 | SR-15 US-64 | Intersection at Dexter L. Wood Blvd. | 0.1 | 2012-13 2013-14 2013-14 | Preliminary Engineering Right-of-Way Construction | Complete Complete Let 2-15 | \$1.7 | | |
| White 118751.00 | SR-111 | Grade Separation at Taft Church Road in Sparta | 0.0 | 2013-14 | Preliminary Engineering | Underway | | | |
| Williamson 106269.01 | I-65 | From Near SR-840 to SR-248 (Includes Interchange Modification at SR-248) | 2.7 | 2012-13 | Construction | Let 8-13 | \$46.2 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|--------------------------------------|-----------------|--|---------------|-------------------------|--|-----------------------------------|---|--|-------------------------------|
| Williamson, Davidson 115547.00 | I-65 S | Nashville SmartWay ITS Expansion | 14.0 | 2012-13 | Preliminary Engineering Utilities Construction | Complete Complete Let 10-14 | \$4.7 | | |
| Williamson, Davidson 105766.00 | SR-11 US-31A | (Nolensville Road) South of Burkitt Road to near SR-254 (Old Hickory Blvd.) | 4.4 | 2013-14 | Right-of-Way | Fall 15 | | | |
| Williamson, Davidson 102915.02 | SR-253 | (Concord Road), From Sunset Road to SR- 11(Nolensville Road) | 2.3 | 2011-12 | Construction | Let 8-13 | \$13.5 | | |
| Williamson 101202.00 | SR-397 | SR-96 East of Franklin to SR-6 (US-31) North of Franklin (Additional Lanes) | 2.7 | 2011-12 | Construction | Let 9-11 | \$22.5 | | |
| Wilson 114169.00 | I-40 | SR-171 to SR-109 | 4.7 | 2011-12 | Construction | Design/Build | \$56.6 | | |
| Wilson 115791.00 | I-40 | SR-109 to SR-840 (Widen to 8 Lanes) | 3.0 | 2014-15 | Right-of-Way | Summer 15 | | | |
| Wilson 100281.02 | SR-109 | From North of SR-24 (US-70) to South of Dry Fork Creek | 3.6 | 2013-14 | Right-of-Way | Underway | | | |
| Wilson 100281.03 | SR-109 | From South of Dry Fork Creek to South of Cumberland River | 3.5 | 2013-14 | Right-of-Way | Underway | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|------------------------|--------------|---|---------------|-------------------------|-------------------------|-----------------------------|---|--|-------------------------------|
| Wilson 101462.02 | SR-141 | North of Tomlison Road to Trousdale County Line | 3.9 | 2010-11 | Construction | Let 12-11 | \$13.9 | | |
| Statewide 104026.00 | | Advance Engineering, Functional Design, Aerial Surveys & Mapping, Etc. | | 2014-15 | Preliminary Engineering | - | | | |
| Statewide 110857.00 | | Incident Management | | 2014-15 | Operations | - | | | |
| Statewide 110858.00 | | ITS/TMC Operations, Utilities, Maintenance, etc. | | 2014-15 | Operations | - | | | |
| Statewide 120386.00 | | National Highway System Bridge Projects | | 2014-15 | Construction | - | | | |
| Statewide 110840.00 | | Resurfacing, Federal State Route | | 2014-15 | Construction | - | | | |
| Statewide 110854.00 | | Resurfacing, National Highway System | | 2014-15 | Construction | - | | | |
| Statewide 109167.00 | | Rockfall Mitigation Program | | 2014-15 | Construction | - | | | |
| Statewide 107458.00 | | Spot Safety Improvement Program | | 2014-15 | Construction | - | | | |
| Statewide 120387.00 | | State Route Bridge Projects | | 2014-15 | Construction | - | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
Third Quarter Status Report Ending on 3/31/2015
Projects Listed in Transportation Improvement Program

| County | Route | Description | Length | Budget Years | Type of Work | Status/ Schedule | Contract Price \$Million | Contract Expenditures Upon Completion | Significant Change |
|------------------------|--------------|---|---------------|-------------------------|-------------------------|-----------------------------|---|--|-------------------------------|
| Statewide 120385.00 | | State Route Multi-Modal Access Initiative | | 2014-15 | Construction | - | | | |
| Statewide 117214.00 | | Statewide Environmental Management System | | 2014-15 | Preliminary Engineering | - | | | |
| Statewide 112126.02 | | Tennessee Environmental Streamlining Agreement (TESA) | | 2014-15 | Preliminary Engineering | - | | | |

TENNESSEE DEPARTMENT OF TRANSPORTATION
THIRD QUARTER STATUS REPORT
ON SYSTEM BRIDGE PROJECTS
3/31/2015

| County | Route | Description | Length | Type of Work | Status / Schedule | Contract Price \$ Million |
|-----------------------|--------------------|--|---------------|---------------------|------------------------------|--------------------------------------|
| Knox 47SR0010025 | SR-1 101623.00 | Bridge over Southern R/R LM 19.47 on Broadway in Knoxville (Broadway Viaduct) | | Replacement | Summer 15 | |
| Polk 70SR0400011 | SR-40 105549.00 | Bridge over Maddens Branch LM 11.06 | | Replacement | Let 02-15 | \$3.5 |
| Shelby 79SR0140006 | SR-14 108883.00 | Bridge over CNIC R/R and Nonconnah Creek LM 7.13 (SBL) | | Replacement | Fall 15 | |

TENNESSEE DEPARTMENT OF TRANSPORTATION
THIRD QUARTER STATUS REPORT
BOND BRIDGE PROJECTS
3/31/2015

| County | Route | Description | Length | Type of Work | Status / Schedule | Contract Price \$ Million |
|---------------------------|---------------------|---|---------------|---------------------|------------------------------|--------------------------------------|
| Davidson 19I00240109 | I-24 113437.00 | Bridge over Spring Street LM 14.22 | | Rehabilitation | Budgeted | |
| Davidson 19I00240111 | I-24 113438.00 | Bridge over CSX R/R & Oldham Street LM 14.41 | | Rehabilitation | Budgeted | |
| Jefferson 45SR0920005 | SR-92 100494.00 | Bridge over French Broad River LM 9.16 | | Replacement | Budgeted | |
| Lauderdale 49SR0870025 | SR-87 113459.00 | Bridge over Branch LM 11.79 | | Replacement | Budgeted | |
| Marion 58SR1560013 | SR-156 113433.00 | Bridge over Running Water Creek LM 25.58 | | Rehabilitation | Budgeted | |
| Shelby 79SR0230003 | SR-57 101645.00 | Bridge over SR-23/CSX R/R LM 1.88 in Memphis | | Replacement | Budgeted | |
| Shelby 79SR0570011 | 05250 101645.00 | Bridge Ramp over Scott Street LM 0.01 in Memphis. | | Replacement | Budgeted | |

TENNESSEE DEPARTMENT OF TRANSPORTATION
THIRD QUARTER STATUS REPORT
OFF SYSTEM BRIDGE PROJECTS
3/31/2015

| County | Route | Description | Length | Type of Work | Status / Schedule | Contract Price \$ Million |
|-------------------------|--------------------|---|---------------|---------------------|------------------------------|--------------------------------------|
| Davidson 190D8960001 | 0C688 107669.00 | Bridge over CSX R/R & Richland Creek LM 0.09 on Hillwood Boulevard | | Rehabilitation | Spring 16 | |