



**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION**

505 Deaderick Street, Suite 700  
Nashville, TN 37243-0349  
615-741-2848

**JOHN C. SCHROER**  
COMMISSIONER

**BILL HASLAM**  
GOVERNOR

**MEMORANDUM**

**To:** Governor Bill Haslam  
Lt. Governor Ron Ramsey  
Speaker Beth Harwell, House of Representatives  
Commissioner Larry B. Martin, Finance & Administration  
Tre Hargett, Secretary of State  
David H. Lillard Jr., State Treasurer  
Justin P. Wilson, Comptroller of Treasury

**From:** Commissioner John C. Schroer   
Tennessee Department of Transportation

**Date:** 10/30/2015

**Subject:** Quarterly Report on Road Projects to the State Building Commission

Pursuant to Tennessee Code Annotated, Title 54, Chapter 5, Section 1401, enclosed is the Department of Transportation's quarterly report on the status of all highway and road projects approved by the General Assembly as part of the Department's budget.

This report provides a status of current projects in the Transportation Improvement Programs for Fiscal Years 2013-2014, 2014-2015 and 2015-2016. A status is indicated for phases underway, and a letting date with initial contract price is provided for construction work which has been let to a contractor. For those construction projects that are completed during the quarter, we also include the final cost and a contributing factor remark for those projects with a significant cost increase. For the remaining approved projects, we have provided an estimated schedule to begin work.

As requested, I have also included three additional reports. A list of the bridge bond projects, a list of the remaining on-system bridges currently under development by the Department that was not included on the bridge bond list, and finally a list of off-system bridges currently under development by the Department.

If I can be of additional assistance, please do not hesitate to contact me.

Enclosure

JCS/JM/



**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION**

505 Deaderick Street, Suite 700  
Nashville, TN 37243-0349  
615-741-2848

**JOHN C. SCHROER**  
COMMISSIONER

**BILL HASLAM**  
GOVERNOR

**MEMORANDUM**

**To:** Members of the 109<sup>th</sup> General Assembly  
**From:** Commissioner John C. Schroer  
Tennessee Department of Transportation   
**Date:** 10/30/2015  
**Subject:** Quarterly Report on Road Projects to the General Assembly

Pursuant to Tennessee Code Annotated, Title 54, Chapter 5, Section 1401, enclosed is the Department of Transportation's quarterly report on the status of all highway and road projects approved by the General Assembly as part of the Department's budget.

This report provides a status of current projects in the Transportation Improvement Programs for Fiscal Years 2013-2014, 2014-2015 and 2015-2016. A status is indicated for phases underway, and a letting date with initial contract price is provided for construction work which has been let to a contractor. For those construction projects that are completed during the quarter, we also include the final cost and a contributing factor remark for those projects with a significant cost increase. For the remaining approved projects, we have provided an estimated schedule to begin work.

As requested, I have also included three additional reports. A list of the bridge bond projects, a list of the remaining on-system bridges currently under development by the Department that was not included on the bridge bond list, and finally a list of off-system bridges currently under development by the Department.

If I can be of additional assistance, please do not hesitate to contact me.

Enclosure

JCS/JM/

CC: State Building Commission  
Matt Barnes



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Bedford 106800.02	SR-10 US-231	From SR-16(US-41/Elm St/Madison St) to North of Rolling Road	1.2	2013-14	Construction	Let 2-14	\$6.4			
Bedford 100346.02	SR-16	SR-276 (Thompson Creek Road) to West of Rippy Ridge Road	1.9	2013-14	Construction	Let 12-13	\$19.4			
Benton 114152.00	I-40	Westbound Truck Climbing Lane @ Mile Marker 133	1.1	2014-15	Right-of-Way	Summer 16				
Benton, Houston 040813.01	SR-147	Ferry Service across the Tennessee River		2015-16	Operations	Underway				
Bradley 112517.00	I-75	Interchange at SR-311 (US-74)		2012-13	Construction	Let 5-13	\$12.9			
Bradley 115777.00	I-75	Interchange at SR-60 (Ramp Improvements)		2013-14	Construction	Let 12-14	\$2.0			
Bradley 101430.01	SR-60	4-Lane North of I-75 (Westlake Drive) to SR-306	2.5	2013-14	Right-of-Way	Spring 16				
Bradley 107386.01	SR-311 US-74	New Interchange on US-74, Between I-75 (Exit 20) and SR-2 (US-11) in Cleveland		2010-11	Construction	Let 10-14	\$22.6			
Campbell 115778.00	I-75	Truck Climbing Lane, MP 135.5 to MP 140.1 (NBL)	1.1	2015-16	Construction	Spring 16				
Campbell 115778.01	I-75	Truck Climbing Lane, MP 144.9 to MP 147.6(NBL)		2014-15	Construction	Let 7-15				
Cannon, Warren 101652.06	SR-1 US-70S	Near SR-281 to Spring Valley Road	7.1	2012-13	Paving	Let 4-13	\$10.5	\$11.0		
Carroll, Gibson 100326.01	SR-76 US-79	From West of Cades-Atwood Road to East of SR-77	3.7	2015-16	Right-of-Way	Summer 16				
Carroll 100326.02	SR-76 US-79	From East of SR-77 to West of Cutlip Lane	4.7	2015-16	Right-of-Way	Summer 16				
Carter 101216.00	SR-362	SR-361 (Dry Creek/Gap Creek Road) to SR-67 (US-321)	5.8	2010-11	Construction	Let 2-12	\$36.7			
Cheatham 107847.00	SR-49	Intersection at Old Clarksville Pike		2011-12	Construction	Let 7-14	\$2.3			
Claiborne 118734.00	SR-32 US-25E	Interchange at SR-345	0.0	2013-14	Preliminary Engineering	Underway				



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Claiborne, Union 112519.00	SR-33	Spot Improvements for Intersections at Kettle Hollow Road/Little Valley Road, SR-170, Lone Mountain Road and Approach Improvements at Norris Lake/Clinch River Bridge		2009-10	Construction	Let 2-13	\$2.0			
Clay 100259.10	SR-52	SR-53 to Existing SR-52 (Corridor J)	2.8	2007-08	Construction	Let 2-11	\$24.6			
Cocke 107349.00	SR-32 US-321	SR-73 (Wilton Springs) to I-40	5.6	2012-13	Construction	Let 2-15	\$14.8			
Coffee, Grundy, Marion 115780.00	I-24	Over Monteagle Mtn, from West of SR-55 (Exit 111) to East of SR-150, (Exit 152) ITS Implementation	41.0	2013-14 2013-14	Right of Way Construction	Complete Let 8-14	\$4.5			
Coffee 101048.00	I-24	Truck Weigh and Inspection Stations	0.6	2011-12	Construction	Let 8-13	\$9.9			
Coffee 115358.00	I-24	Interchange at SR-55		2014-15	Construction	Let 8-15	\$2.6			
Coffee 101589.01	SR-55	First Ave. in Tullahoma to SR-16 (US-41A) N. of Jackson St.	0.6	2015-16	Right-of-Way	Summer 16				
Cumberland 114171.00	I-40	Westbound Truck Climbing Lane @ Mile Marker 326	1.0	2014-15	Construction	Fall 15				
Cumberland 100268.01	SR-101	(Peavine Road), From Firetower Road to East of Lakeview Drive	2.9	2012-13	Construction	Fall 15				
Cumberland 100268.02	SR-101	(Peavine Road), From East of Lakeview Drive to East of Westchester Drive/ Catoosa Boulevard in Fairfield Glade	2.3	2015-16	Construction	Fall 16				
Davidson, Rutherford 115549.00	I-24 E	Nashville SmartWay ITS Expansion	14.0	2012-13	Construction	Let 5-13	\$7.2			
Davidson 116896.00	I-40	SR-255 (Donelson Pike) relocation from taxiway bridges over existing Donelson Pike to I-40	0.8	2013-14	Preliminary Engineering	Underway				
Davidson 112521.00	I-40	Lengthen Ramp, I-40 East to I-440 South	0.1	2012-13	Construction	Spring 16				
Davidson 117847.00	I-40	Bridges over Herman St and ICG R/R, LM 16.62; Clinton St and CSX R/R, LM 16.75; Jo Johnston Ave, LM 16.88; and Charlotte Ave, LM 17.09		2013-14 2013-14	Preliminary Engineering Construction	Complete CM/GC	\$61.9			
Davidson 102488.06	I-65	Trinity Lane to Dickerson Road	1.5	2011-12	Construction	Let 8-12	\$48.5			



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Davidson, Robertson, Sumner 117228.00	I-65	Exit 96 to Exit 108 (ITS)	12.0	2013-14 2013-14 2013-14	PE ROW Construction	Complete Complete Let 10-14	\$2.2			
Davidson 103764.00	SR-112 US-41A	SR-12 (Ashland City Hwy.) to SR-155 (Briley Parkway)	2.1	2014-15	Right-of-Way	Underway				
Dickson 114166.00	I-40	Eastbound Truck Climbing Lane @ Mile Marker 180	1.3	2013-14 2013-14	Right-of-Way Construction	Underway Summer 16				
Dickson 117452.00	SR-46	(Mathis Drive), from I-40 to SR-1 (US-70, Henslee Drive), including the intersection of SR-1 (Henslee Drive at SR-1 (East College Street)		2014-15	Construction	Let 12-14	\$7.4			
Fayette 114219.00	I-40	Interchange @ SR-222		2012-13	Construction	Let 11-12	\$9.9			
Franklin 105769.00	SR-50 PROP	SR-50 Connector; US-64 to SR-50 in Winchester	1.9	2014-15	Construction	Let 7-15				
Gibson 104123.05	SR-104	West of SR-188 to Milligan-Gumwoods Road	3.9	2010-11	Construction	Let 3-12	\$18.6			
Giles 101591.00	SR-7 US-31	Bunker Hill Road to US-64	2.3	2015-16	Construction	Fall 15				
Grainger 118733.00	SR-32 US-25E	Off setting Intersection at SR-131		2013-14	Preliminary Engineering	Underway				
Hamblen 101203.00	I-81	Interchange Modifications at SR-32 (US- 25E) (Phase 1)	0.3	2010-11	Construction	Let 6-11	\$20.3			
Hamblen 102231.00	SR-32 US-25E	Construct Interchange at College Park Drive		2005-06	Construction (Additional)	Let 8-11	\$16.5			
Hamblen 101419.03	SR-34 US-11E	From SR-32 in Morristown to near Morris Blvd		2013-14	Right-of-Way	Fall 15				
Hamblen, Jefferson 100248.00	SR-66 REL	SR-160 in Morristown to Interstate 81 at SR-341	5.0	2012-13	Construction	Let 5-13	\$43.0			
Hamblen, Jefferson 100248.01	SR-66 REL	North of I-81 at SR-341 in Jefferson County to SR-160 in Morristown		2015-16	Paving	Fall 15				



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Hamilton 112833.00	I-24	Interchange Modification of Interstate 24 and State Route 2 (Broad St.) / State Route 58 (Market St.)	0.3	2013-14	Preliminary Engineering	Underway				
Hamilton, Bradley 115550.00	I-75	Chattanooga SmartWay ITS Expansion	12.0	2012-13	Construction	Let 5-13	\$1.3			
Hamilton 103917.00	I-124 US-27	North of I-24 to South of Tennessee River Bridge (Including the Olgati Bridge) (Additional Lanes)	1.5	2014-15	Construction	Let 10-16				
Hamilton 100251.00	SR-29 US-27	North of Tennessee River Bridge to SR-8 (US-127) (Additional Lanes)	1.6	2011-12	Construction	Let 10-11	\$102.5			
Hamilton 107637.03	SR-317	(Apison Pike); Intersection at Old Lee Hwy to SR-321	2.2	2014-15	Construction	Let 8-14	\$24.1			
Hamilton 112524.01	SR-317	SR-321(Ooltewah-Ringgold Road) to Near Layton Lane		2014-15	Right-of-Way	Spring 16				
Hamilton 101431.00	SR-320	(East Brainerd Road) From East of Graysville Rd to Bel-Air Rd	1.9	2013-14	Construction	Let 12-14	\$22.9			
Hardin 100314.00	SR-15 US-64	Firetower Road to West of Bigbee Branch	5.9	2011-12	Construction	Let 10-14	\$44.2			
Hardin 100322.04	SR-128	South of Opel Loop to US-64 in Savannah		2014-15	Construction	Let 7-15	\$21.3			
Haywood 112525.00	I-40	Ramp Improvements at the SR-76 interchange	0.1	2012-13	Construction	Let 7-13	\$2.3			
Haywood 112526.00	I-40	Extend Weigh Station ramps	0.1	2012-13	Construction	Let 7-13	\$3.6			
Haywood 113823.00	I-40	Westbound Cultural/Scenic Tourist Information Center		2010-11	Construction	Let 7-13	\$6.4			
Henry 112528.00	SR-218	SR-69 Northwest of Paris to SR-54 (US-641) (Paris By-Pass)	1.9	2013-14	Construction	Let 10-14	\$8.2			
Hickman 112529.00	I-40	Ramp Improvements at the SR-50 interchange	0.1	2012-13	Construction	Fall 15				
Hickman 114156.00	I-40	Westbound Truck Climbing Lane @ Mile Marker 161	1.1	2015-16	Construction	Summer 16				



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Jefferson, Cocke 101402.00		Grapevine Hollow Road to Near I-40	3.7	2010-11	Construction	Let 6-12	\$27.8			
Knox 112532.00	I-40	Lovell Road to I-140(Pellissippi Parkway) - Auxiliary Lane Westbound	0.1	2011-12	Construction	Let 4-14	\$2.9			
Knox 112534.00	I-40	Extend I-40 Weigh Station Ramps	0.1	2011-12	Construction	Let 8-13	\$2.2	\$2.5		
Knox 103029.00	I-640	Interchange at North Broadway (PHASE II)		2015-16	Construction	Fall 15				
Knox, Loudon 115551.00		Knoxville SmartWay ITS Expansion	16.5	2012-13	Construction	Let 5-13	\$4.5			
Knox 115546.00		Knoxville SmartWay ITS Communications Upgrade	43.5	2012-13	Construction	Let 5-13	\$1.1			
Knox 101230.00	SR-33	Temple Acres Drive to Union County Line	5.9	2011-12	Construction	Let 10-13	\$30.0			
Knox 100990.00	SR-62	West of Schaad Road to West of I-75/640	4.1	2009-10	Construction	Let 12-10	\$31.4			
Knox 100241.04	SR-115 US-129	South of Maloney Road to Woodson Drive	1.4	2015-16	Construction	Spring 16				
Knox 100997.00	SR-131	SR-9 (US-25W) To South of Gill Road (Winwood Road in Powell)	2.4	2010-11	Construction	Let 2-12	\$15.7			
Knox 109612.00	SR-331	Tazewell Pike (SR-331) and Emory Road (SR-131) Intersection Improvements	0.3	2012-13	Construction	Let 10-14	\$5.2			
Lake 107384.00	SR-22	Tiptonville to the Lake County Port	4.5	2011-12	Construction	Let 12-11	\$14.5			
Lauderdale 101211.00	Cleveland Street	(Washington Street) at SR-209 to SR-208 @ US-51	1.6	2011-12	Construction	Let 2-13	\$13.8			
Lawrence 100308.01	SR-15 US-64	Lawrenceburg Bypass; Existing SR-15 West of Gibbs Road to SR-6	4.8	2013-14	Paving	Let 7-14	\$11.3			
Lewis 100301.01	SR-99 US-412	West of Natchez Trace Parkway to near Big Swan Creek Road	3.3	2009-10	Construction	Let 5-11	\$16.8	\$20.1		
Lewis, Maury 100301.02	SR-99 US-412	Near Big Swan Creek Road to East of Maury County Line	3.2	2012-13	Construction	Let 12-12	\$17.6			



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Loudon 100489.00	SR-73 US-321	SR-2 (US-11) to East of Little Tennessee River (FT Loudon/Tellico Canal)	1.6	2010-11	Construction (Additional)	Let 6-12	\$69.4			
McMinn 100255.01	SR-30	(White Street); From 4-Lane Section in Athens to East of County Rd 609	3.6	2009-10	Construction	Let 12-09	\$17.7			
McMinn 100255.03	SR-30	(White Street); Near Park Street to East of Knight Road in Athens	1.1	2014-15	Construction	Spring 16				
McMinn 100255.02	SR-30	(White Street); from East of County Road 609 to the 4-lane section in Etowah	3.9	2011-12	Construction	Let 2-12	\$17.0			
Macon 103773.02	SR-10	South of Goose Creek to State Route 52	1.7	2011-12	Construction	Let 5-14	\$15.4			
Madison 114149.00	I-40	SR-20/US-412 to East of SR-5, including the Interchange at the US-45 Bypass	3.7	2015-16	Right-of-Way	Summer 16				
Madison 112752.00	SR-186 US-45	(Keith Short Bypass) from I-40 to Old Hickory Blvd.	0.6	2013-14	Right-of-Way	Underway				
Marion 103774.00	SR-150 US-41	Extension from existing SR-150 (North of Jasper) to SR-28	1.4	2012-13	Construction	Let 8-15	\$12.2			
Maury 100312.01	SR-166	Interchange at SR-6 (US-43) in Mount Pleasant	0.0	2014-15	Construction	Spring 16				
Meigs 100256.00	SR-30	East of the Tennessee River to New SR-30 West of SR-58 in Decatur	5.0	2010-11	Construction	Let 2-11	\$13.2			
Montgomery 101285.01	SR-112 US-41A	From McAdoo Creek Road to East of SR-76 in Clarksville	3.0	2012-13	Construction	Let 12-13	\$23.7			
Montgomery 101285.02	SR-112 US-41A	Intersection at SR-76, LM 9.19 East of Clarksville	0.0	2012-13	Construction	Fall 16				
Montgomery 119831.00	SR-237	From West of I-24 to International Blvd, serving Hankook Tire		2014-15 2014-15	Right of Way Construction	Complete Let 10-14	\$12.9			
Morgan 100243.00	SR-52	Rugby Bypass; Relocated Brewstertown Road to near the Scott County Line	2.3	2010-11	Construction	Let 10-10	\$13.5	\$17.0	26%	The contract overrun was a result in a revision in the roadway profile and bridge over the Little Creek. The redesign was implemented to avoid costly handling and disposal of pyritic material encountered in the roadway excavation. The redesign implemented resulted in a net savings to the Department of approximately \$1,000,000 compared to excavating and disposing of the 125,000 cubic yards of the pyritic acid producing rock near Little Creek Bridge.



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Obion 101343.00	I-69 PROP	From South of SR-3 (US-51) to South of SR-5	2.8	2013-14	Construction	Fall 15				
Obion 101344.00	I-69 PROP	South of SR-5 to West of SR-21	4.0	2008-09	Construction	Let 10-09	\$30.0	\$38.8	29%	Much of the existing soil was found to be unsuitable for road bed construction. 2-3 feet of soil was undercut (37,000 CY) and replaced with geotextile fabric and select material to provide a stable sub-grade. This unforeseen work totaled approximately \$850,000. Poor soil conditions also required the use of additional erosion control measures. Rip-Rap (34,000 tons) and other preventive measures were put in place that totaled approximately \$1,400,000. The original estimated quantity for rock to cover the subgrade was found to be inadequate, an additional 212,000 tons of material was required to construct the road bed. This quantity increase in aggregate cost an additional \$2,175,000.
Overton 107351.01	SR-52	Near Allons Road to State Route 111 (Corridor J)	3.4	2013-14	Construction	Let 8-15	\$22.4			
Overton 103678.02	SR-84	Existing SR 85, Near Windle Road to SR 84	2.0	2010-11	Construction	Let 10-10	\$14.7			
Putnam 101577.00	I-40	Interchange @ Mine Lick Creek Road		2014-15	Construction	Winter 15				
Roane 103779.00	SR-29	Pine Ridge Road To SR-61 in Harriman	0.7	2012-13	Construction	Let 7-14	\$9.7			
Roane, Morgan 101411.04	SR-29 US-27	From SR-61 in Harriman in Roane County to South of Whetstone Road in Morgan County	3.1	2012-13	Construction	Let 2-15	\$62.8			
Roane, Morgan 101411.05	SR-29 US-27	From South of Whetstone Road to North of SR-328	1.9	2012-13	Construction	Fall 15				
Robertson, Sumner 107338.00	I-65	Proposed Interchange at I-65 from existing SR-109 to I-65	0.8	2013-14	Construction	Let 2-15	\$46.0			
Robertson 102239.00	SR-65 US-431	Walling Rd. to SR-11 (US-41) in Springfield	2.1	2014-15	Construction	Let 8-15				
Rutherford 101112.00	SR-1 US-41	Intersection Grade Separation; SR-96 and SR-1		2012-13	Construction	Let 10-13	\$17.6			
Sevier 109842.00	I-40	Interchange at SR-66 (Exit 407)	0.3	2013-14	Construction	Let 2-14	\$15.6			
Sevier 100966.02	SR-66	From SR-338 W (Boyd's Creek Highway) to SR-139 (Douglas Dam Rd.)	2.2	2011-12	Construction	Let 2-12	\$32.5			



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Shelby 101604.00	I-40	Interchange Modification at Canada Road		2012-13	Construction	Let 5-14	\$28.3			
Shelby 102240.00	I-40	Interchange @ I-240 East of Memphis (Phase II)		2006-07	Construction	Let 9-13	\$109.3			
Shelby 106526.03	I-40	Bridge over Mississippi River (Seismic Retrofit Phase 8)		2010-11	Construction	Let 9-10	\$43.2			
Shelby 101742.00	I-55	Interchange Modification; Crump Boulevard		2013-14	Construction	Spring 16				
Shelby 118737.00	I-240	Replacement of 3 Overhead Bridges; Norfolk Southern RR (LM 15.45), Poplar Av (SR-57 EB LM 15.57), and Poplar Av. (SR-57 WB LM 15.73)	0.3	2013-14	Preliminary Engineering	Underway				
Shelby 100331.00	I-240	Poplar Avenue (SR-57) to Walnut Grove Road (SR-23)	3.0	2010-11	Construction	Let 12-10	\$40.6			
Shelby, Fayette 100328.04	I-269 PROP	Mississippi State Line to SR-385, South of Collierville	2.3	2011-12	Construction	Let 9-12	\$41.1			
Shelby, Fayette 100335.01	I-269 PROP	North of SR-57 to South of Raleigh-LaGrange Road	3.3	2009-10	Construction	Let 9-09	\$35.3	\$40.9		
Shelby, Fayette 100335.02	I-269 PROP	South of Raleigh-LaGrange Road to South of Macon Road	2.8	2006-07	Construction	Let 9-09 with above project	\$18.2	\$20.9		
Shelby 113028.02	SR-3 US-51N	Commercial Parkway to South of Winchester (Elvis Presley Blvd)	0.5	2013-14	Construction	Locally Managed				
Shelby 113028.03	SR-3 US-51N	South of Winchester Road to Craft Road (Elvis Presley Blvd)		2015-16	Construction	Locally Managed				
Shelby 100339.01	SR-4 US-78	Mississippi State Line to South of Shelby Drive	1.1	2013-14	Right-of-Way	Underway				
Shelby 101608.01	SR-14	(Austin Peay Highway), From SR-204 (Singleton Parkway) to East of Old Covington Pike	2.6	2013-14	Construction	Let 2-15	\$17.1			
Shelby 102992.04	SR-86 US-72	From Quinn Road to SR-57 in Collierville	2.2	2011-12	Construction	Let 9-11	\$19.2			
Shelby 108916.00	SR-175	West of SR-175 (Byhalia Rd) to SR-175 (Byhalia Rd), and North on SR-175 to SR-385	1.0	2011-12	Construction	Let 12-13	\$6.4			



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Shelby 101610.00	SR-177	Germantown Road; Crestridge Road to Stout Road	0.8	2012-13	Construction	Let 4-13	\$4.0			
Smith 114170.00	I-40	Eastbound Truck Climbing Lane @ Mile Marker 250	0.6	2012-13	Construction	Summer 16				
Sullivan 114173.00	I-81	Eastbound Truck Climbing Lane @ Mile Marker 60	1.2	2013-14	Right-of-Way	Underway				
Sullivan 100942.01	SR-34 US-11E	Interchange at SR-37 (US-19E)		2012-13	Construction	Let 5-13	\$17.0			
Sullivan, Washington 101397.00	SR-75	SR-36 to SR-357	3.9	2009-10	Construction	Let 2-11	\$26.3			
Sullivan, Washington 112834.00	SR-93	From I-81 to SR-347 (TPR Option 5, Spot Improvements)	4.5	2013-14	Right-of-Way	Underway				
Sumner 100286.00	SR-109	North of Cumberland River Bridge to SR-109 Bypass	1.3	2014-15	Construction	Summer 16				
Trousdale 101293.01	SR-141	Wilson County Line to Hartsville Pk Cedar Bluff Intersection (including SR-260 Connector from SR-141 to S of the Cumberland River Bridge)	3.4	2012-13	Construction	Let 7-13	\$11.0			
Unicoi 101890.00	SR-107	Main St. (SR-107) to Industrial Dr. in Erwin (Includes Railroad Relocation)	0.3	2010-11	Construction	Let 12-12	\$9.4			
Van Buren 100257.01	SR-111	From South of Manus Road to South of SR-285 near Double Bridge Road		2006-07	Construction	Let 10-13	\$17.5			
Warren 101652.07	SR-1 US-70S	Centertown to near Spring Valley Road		2012-13	Paving	Let 4-13	\$10.5	\$11.1		
Washington 112455.00	I-26	Interchange Modification, SR-75 (Exit 13)	0.4	2012-13	Construction	Let 10-13	\$13.3			
Washington 112457.00	I-26	Interchange at SR-67 (US 321) (Const Auxiliary lane, Widen EB I-26 Travel Lane, etc.)	0.4	2013-14	Right-of-Way	Underway				
Washington 101398.00	SR-36	SR-354 to SR-75	4.1	2010-11	Construction	Let 12-11	\$42.0			
Wayne 100304.00	SR-15 US-64	Mill Springs Branch to Waynesboro Bypass	6.0	2010-11	Construction	Let 8-12	\$31.7			



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Wayne 114004.00	SR-15 US-64	Intersection at Dexter L. Wood Blvd.	0.1	2013-14 2013-14	Right of Way Construction	Complete Let 2-15	\$1.7			
White 118751.00	SR-111	Grade Separation at Taft Church Road in Sparta		2013-14	Preliminary Engineering	Underway				
Williamson 106269.01	I-65	From Near SR-840 to SR-248 (Includes Interchange Modification at SR-248)	2.7	2012-13	Construction	Let 8-13	\$46.2			
Williamson, Davidson 115547.00	I-65	Nashville SmartWay ITS Expansion	14.0	2013-14	Construction	Let 10-14	\$4.7			
Williamson, Davidson 105766.00	SR-11 US-31A	(Nolensville Road) South of Burkitt Road to near SR-254 (Old Hickory Blvd.)	4.4	2013-14	Right-of-Way	Underway				
Williamson, Davidson 102915.02	SR-253	(Concord Road), From Sunset Road to SR-11(Nolensville Road)	2.3	2011-12	Construction	Let 8-13	\$13.5			
Williamson 101202.00	SR-397	SR-96 East of Franklin to SR-6 (US-31) North of Franklin (Additional Lanes)	2.7	2011-12	Construction	Let 9-11	\$22.5	\$23.5		
Wilson 115791.00	I-40	SR-109 to SR-840 (Widen to 8 Lanes)	3.0	2014-15	Right-of-Way	Underway				
Wilson 100281.02	SR-109	From North of SR-24 (US-70) to South of Dry Fork Creek	3.6	2013-14	Right-of-Way	Underway				
Wilson 100281.03	SR-109	From South of Dry Fork Creek to South of Cumberland River	3.5	2013-14	Right-of-Way	Underway				
Wilson 101462.02	SR-141	North of Tomlinson Road to Trousdale County Line	3.9	2010-11	Construction	Let 12-11	\$13.9			
Statewide 104026.00		Advance Engineering, Functional Design, Aerial Surveys & Mapping, Etc.		2014-15	Preliminary Engineering	-				
Statewide 110857.00		Incident Management		2014-15	Operations	-				
Statewide 110858.00		ITS/TMC Operations, Utilities, Maintenance, etc.		2014-15	Operations	-				
Statewide 120386.00		National Highway System Bridge Projects		2014-15	Construction	-				
Statewide 110840.00		Resurfacing Federal State Route		2014-15	Construction	-				



**TENNESSEE DEPARTMENT OF TRANSPORTATION**  
**FOURTH QUARTER STATUS REPORT ENDING ON 9/30/2015**  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>COUNTY</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<i>Notes</i>
Statewide 110854.00		Resurfacing, National Highway System		2014-15	Construction	-				
Statewide 109167.00		Rockfall Mitigation Program		2014-15	Construction	-				
Statewide 107458.00		Spot Safety Improvement Program		2014-15	Construction	-				
Statewide 120387.00		State Route Bridge Projects		2014-15	Construction	-				
Statewide 120385.00		State Route Multi-Modal Access Initiative		2014-15	Construction	-				
Statewide 117214.00		Statewide Environmental Management System		2014-15	Preliminary Engineering	-				
Statewide 112126.02		Tennessee Environmental Streamlining Agreement (TESA)		2014-15	Preliminary Engineering	-				

\* END OF REPORT \*

**TENNESSEE DEPARTMENT OF TRANSPORTATION  
 FOURTH QUARTER STATUS REPORT  
 ON SYSTEM BRIDGE PROJECTS  
 9/30/2015**

<b>County</b>		<b>Description</b>	<b>Length</b>	<b>Type of Work</b>	<b>Status / Schedule</b>	<b>Contract Price \$ Million</b>
Knox 47SR0010025	SR-1 101623.00	Bridge over Southern R/R LM 19.47 on Broadway in Knoxville (Broadway Viaduct)		Replacement	Spring 16	
Shelby 79SR0140006	SR-14 108883.00	Bridge over CNIC R/R and Nonconnah Creek LM 7.13 (SBL)		Replacement	Spring 16	

**TENNESSEE DEPARTMENT OF TRANSPORTATION  
 FOURTH QUARTER STATUS REPORT  
 OFF SYSTEM BRIDGE PROJECTS  
 6/30/2015**

<b>County</b>	<b>Route</b>	<b>Description</b>	<b>Length</b>	<b>Type of Work</b>	<b>Status / Schedule</b>	<b>Contract Price \$ Million</b>
Davidson 190D8960001	0C688 107669.00	Bridge over CSX R/R & Richland Creek LM 0.09 on Hillwood Boulevard		Rehabilitation	Summer 16	

**TENNESSEE DEPARTMENT OF TRANSPORTATION  
 FOURTH QUARTER STATUS REPORT  
 BOND BRIDGE PROJECTS  
 9/30/2015**

<b>County</b>	<b>Route</b>	<b>Description</b>	<b>Length</b>	<b>Type of Work</b>	<b>Status / Schedule</b>	<b>Contract Price \$ Million</b>
Davidson 19I00240109	I-24 113437.00	Bridge over Spring Street LM 14.22		Rehabilitation	Budgeted	
Davidson 19I00240111	I-24 113438.00	Bridge over CSX R/R & Oldham Street LM 14.41		Rehabilitation	Budgeted	
Jefferson 45SR0920005	SR-92 100494.00	Bridge over French Broad River LM 9.16		Replacement	Budgeted	
Lauderdale 49SR0870025	SR-87 113459.00	Bridge over Branch LM 11.79		Replacement	Budgeted	
Marion 58SR1560013	SR-156 113433.00	Bridge over Running Water Creek LM 25.58		Replacement	Budgeted	
Shelby 79SR0230003	SR-57 101645.00	Bridge over SR-23/CSX R/R LM 1.88 in Memphis		Replacement	Budgeted	
Shelby 79SR0570011	05250 101645.00	Bridge Ramp over Scott Street LM 0.01 in Memphis		Replacement	Budgeted	