

Modification Record

FEDERAL FACILITY AGREEMENT  
FOR THE  
OAK RIDGE RESERVATION

Modification(s): Changes to Appendix E.

Minor X Major     


The following DI milestones are being added/changed for the Environmental Management Disposal Facility (EMDF) project:

Water Management FFS milestone May 3, 2015 will be added  
EMDF Proposed Plan milestone (11/30/13) will be changed to September 1, 2015  
EMDF ROD milestone (12/30/14) will be changed to May 8, 2016  
EMDF RDWP milestone (9/30/15) will be changed to August 26, 2016

Approved By:

  
\_\_\_\_\_  
J. M. Jupp, FFA Project Manager  
OR Office of Environmental Management

Date: 2/11/14

  
\_\_\_\_\_  
R. Poffe, FFA Project Manager  
DOE Oversight  
Tennessee Department of Environment  
and Conservation

Date: 2/12/14

  
\_\_\_\_\_  
J. Crave, FFA Project Manager  
Federal Facilities Branch  
U.S. Environmental Protection Agency, Region 4

Date: 2/13/14

Comments/Justification: 3 months of cushion has been added to the attached contractor's project implementation schedule.

*The EMDF PT will discuss how to integrate the Water Management FFS with the EMDF FFS.*