



RPA PROJECT MANAGEMENT
Project Status Report
Department of Commerce and Insurance

TBI Consolidated Facility

Project: Air Compressor Replacement TBI Consolidated Facility Nashville, TN 500/001-02-2009		Project Work Type: Renovation	Delivery Method: Design / Bid / Build	Project Budget: \$270,000.00
		Current Work Phase: Bidding Phase	Req'd Work Ph Compl:	MACC Budget: \$230,020.00
Project Manager: DePalma, N.	Construction Admin: Bryant, J.	Designer: Smith Seckman Reid, Inc.	Contractor:	
Project Health: Budget: G Schedule: G Estimated Bid date mid March. Issues: G Resolving Bidding procedures with F&A Office of Criminal Justice.				

TBI Crime Lab

Project: New Laboratory TBI Crime Lab Knoxville, TN 500/003-01-2005		Project Work Type: New Construction	Delivery Method: Design / Bid / Build	Project Budget: \$15,050,000.00
		Current Work Phase: Construction Closed Awaiting Final Invoice	Req'd Work Ph Compl:	MACC Budget: \$11,500,000.00
Project Manager: DePalma, N.	Construction Admin: Edwards, T.	Designer: JV Lewis Group/Smith Seckm	Contractor: Rouse Construction Compan	
Project Health: Budget: G Schedule: G Issues: G Additional service request from ICE to be resolved.				