MINUTES

STATE BUILDING COMMISSION MEETING

NOVEMBER 10, 2010

The State Building Commission met this day at 11:00 a.m. in House Hearing Room 30 of the Legislative Plaza, Nashville, Tennessee, with the following State Building Commission members and Departments present.

11:10 a.m.	Department of Education Tennessee Wildlife Resources Agency	Commissioner Bruce Opie (deferred)
11:11 a.m.	Division of Intellectual Disabilities Services	
11:12 a.m.	Department of Mental Health and Developmental Disabilities	Deputy Commissioner Bob Grunow
11:13 a.m.	University of Tennessee	Dr. Jan Simek
11:14 a.m.	Department of Tourist Development	Commissioner Susan Whitaker
11:17 a.m.	Tennessee Board of Regents	Chancellor John Morgan
11:25 a.m.	Department of Correction	Commissioner Gayle Ray
11:33 a.m.	Department of Finance and Administration	
11:37 a.m.	State Building Commission	

STATE BUILDING COMMISSION MEMBERS PRESENT

Dave Goetz, Commissioner, Department of Finance and Administration Justin Wilson, Comptroller of the Treasury David Lillard, State Treasurer Tre Hargett, Secretary of State

STATE BUILDING COMMISSION MEMBERS ABSENT

Governor Phil Bredesen Ron Ramsey, Lieutenant Governor Kent Williams, Speaker of the House of Representatives

OTHERS PRESENT

Alan Robertson, Acting State Architect
Georgia Martin, State Architect's Office
Janie Porter, Attorney General's Office
Genie Whitesell, Attorney General's Office
Joy Harris, Treasurer's Office
Jonathan Rummel, Secretary of State's Office
Melinda Parton, Comptroller's Office
David Thurman, Legislative Budget Office
Dick Tracy, Tennessee Board of Regents

Minutes of Meeting of State Building Commission November 10, 2010 Page 2 of 21

Diane Uhler, Tennessee Board of Regents

John Carr, Finance and Administration

Felenceo Hill, Department of Finance and Administration

Matt Ingham, Real Property Administration

Tom Robinson, Department of Correction

Mike Morrow, Department of Finance and Administration

Stephanie Burd, Real Property Administration

Lynelle Jensen, Department of General Services

Greg Steck, Real Property Administration

Bill Finney, Real Property Administration

Cleve Salmon, Real Property Administration

David Primeau, Department of General Services

Nick DePalma, Real Property Administration

Laura Waynick, QE2

Mark Cherpack, Department of Finance and Administration

Charles Peccolo, University of Tennessee

Tom Lightsey, Department of Tourist Development

John Cheney, Cope Associates

Steve Gillette, Tennessee State University

S. Keith Hargrove, Tennessee State University

Dottie Hagood, Department of Finance and Administration

Suanne Bone, Department of Tourist Development

Barry Young, Department of Tourist Development

Connie Wallace, AIA TN

Candy Toler, ACEC of TN

Cindy Liddell, State & Local Finance

Howard Kittell, The Hermitage

Grant Tharp, Cope Associates

Steve Campbell, Wilbur Smith Associates

Diane Dixon, Clark Dixon Associates

Larry Clark, Clark Dixon Associates

Keith King, Tennessee Board of Regents

Scott Boelscher, THEC

Bruce Davis, Legislative Budget Office

Bob McKee, SOCC

Minutes of Meeting of State Building Commission November 10, 2010 Page 3 of 21

Commissioner Goetz called the meeting to order at 11:10 a.m. and requested action on the following matters as presented by Acting State Architect Alan Robertson.

* * * * * * *

DEPARTMENT OF EDUCATION

11:10 a.m.

Commissioner Bruce Opie requested action on the following matter.

Tennessee School for the Blind, Nashville, Davidson County, Tennessee

1) Approved a project to **Resurface Parking Areas** at Tennessee School for the Blind, Nashville, with the selection of a designer referred to the Subcommittee with authority to act.

Estimated Project Cost: \$300,000.00

Source of Funding: 10/11 Current Funds-Capital Maint (A)

SBC Project No. 168/005-02-2010

TENNESSEE WILDLIFE RESOURCES AGENCY

Region 2 – Rutherford County, Tennessee

At the Agency's request, the Commission deferred action on approval of a project for **Storage Building Replacement / Waterline Installation**, contingent upon approval by Corps of Engineers, at Percy Priest Wildlife Management Area, Rutherford County, and selection of a designer to design and supervise the project.

Estimated Project Cost: \$226,000.00

Source of Funding:

Federal Funds (F) \$169,500.00 TWRA Operating Funds (A) \$ 56,500.00 SBC Project No. 220/018-01-2010

DIVISION OF INTELLECTUAL DISABILITIES SERVICES

11:11 a.m.

Acting State Architect Alan Robertson requested action on the following matter.

Greene Valley Developmental Center, Greeneville, Tennessee

Approved a project for **Essential Maintenance** at Greene Valley Developmental Center, Greeneville, with the selection of a designer referred to the Subcommittee with authority to act.

Estimated Project Cost: \$800,000.00

Source of Funding:

09/10 Current Funds-Capital Maint (A) \$200,000.00 09 G.O. Bonds-Capital Maint (A) \$600,000.00 SBC Project No. 344/007-03-2010

DEPARTMENT OF MENTAL HEALTH AND DEVELOPMENTAL DISABILITIES

11:12 a.m.

Deputy Commissioner Bob Grunow requested action on the following matter.

Moccasin Bend Mental Health Institute, Chattanooga, Hamilton County, Tennessee

Approved a project to **Replace Air Handlers** at Moccasin Bend Mental Health Institute, Chattanooga, with the selection of a designer referred to the Subcommittee with authority to act.

Estimated Project Cost: \$180,000.00

Source of Funding: 10/11 Current Funds-Capital Maint (A)

SBC Project No. 344/009-01-2010

<u>UNIVERSITY OF TENNESSEE</u>

11:13 a.m.

Dr. Jan Simek requested action on the following matters.

University of Tennessee Health Science Center, Memphis, Tennessee

1) Approved the selection of W. G. Yates & Sons Construction Company as Construction Manager/ General Contractor for the **Pharmacy Building** (6th Floor Completion) at the University of Tennessee Health Science Center, Memphis, Tennessee.

Estimated Project Cost:			59,113,000.00
Source of Funding:			
04 G.O. Bonds-Capital Outla	\$4	10,800,000.00	
04/05 Current Funds-Capital	l Outlay (A)	\$	2,000,000.00
06 G.O. Bonds-Capital Outlay (A)			6,800,000.00
Grant Funds (Plough Foundation	ation (O)	\$	4,500,000.00
Reserve Funds (R)		\$	3,000,000.00
Insurance Proceeds (A)		\$	2,013,000.00
SBC Project No. 5	40/013-03-2004		

University of Tennessee, Knoxville, Tennessee

Approved a request to issue an RFP for a Construction Manager/General Contractor for a previously 1) approved project to plan a new **University Center** at the University of Tennessee at Knoxville, Tennessee.

> \$114,000,000.00 **Estimated Project Cost:** Estimated Planning Cost:
> Source of Planning Funds: \$ 2,600,000.00 Auxiliary Funds (A)

SBC Project No. 540/009-22-2008

2) Referred to the Subcommittee, with authority to act, the discussion of bids received on 11/9/10 for Alumni Memorial & HPER Roof Replacement at University of Tennessee at Knoxville.

SBC Project No. 540/009-06-2010

DEPARTMENT OF TOURIST DEVELOPMENT

11:14 a.m.

Commissioner Susan Whitaker requested action on the following matter.

Statewide

Commissioner Whitaker presented a request for approval of a project and to utilize an Alternative Delivery Method on a project for **Civil War Interpretive Exhibits** at various Welcome Centers statewide, and selection of a designer to design and supervise the project. She said that this project will construct Civil War Exhibits to commemorate Tennessee's Civil War Sesquicentennial at various Welcome Center locations to provide educational information and encourage travelers to visit sites across Tennessee. She said the displays will be permanent and located in the Centers' primary exhibit area.

Treasurer Lillard noted that the General Assembly approved the project in 2006 and questioned the delay in bringing it forward. Commissioner Whitaker responded that the dollars were appropriated to Finance & Administration, and they had just recently been requested to become the lead agency. Treasurer Lillard asked what the timeline was for finishing the exhibits, and was told "about 18 months". Assistant Commissioner Tom Lightsey stated that they should have the first four centers completed in the first year. He said that, based on the concepts and costs, they would expand that and keep going. Treasurer Lillard asked for a letter detailing their plans and anticipated time lines. Comptroller Wilson noted that the Tennessee Legislature met in December of 1860, and agreed they need to move on this quickly as time draws near. The Commission approved the request as presented, with the selection of a designer referred to the Subcommittee, with authority to act.

Estimated Project Cost: \$1,000,000.00

Source of Funding: 2006 G.O. Bonds - Capital Outlay (A)

SBC Project No. 660/000-01-2010

TENNESSEE BOARD OF REGENTS

11:17 a.m.

Chancellor John Morgan requested action on the following matters.

Tennessee State University, Nashville, Davidson County, Tennessee

Chancellor Morgan presented a request for approval of a project for RaSP Facility Buildout at Tennessee State University, and selection of a designer to design and supervise the project. Secretary Hargett began a discussion regarding campus plant funds and requesting additional information from the Board in order to have a better understanding of the history and how the funds are being accumulated. Chancellor Morgan responded that his concerns were legitimate. He stated that it is significantly different from institution to institution because things happen in different ways, but it was a conversation they were willing to have. Secretary Hargett said he wanted to make sure everyone was dealt with fairly, and suggested there might need to be a policy to help everyone understand what the expectation is. Comptroller Wilson stated that if the updated report was not received in plenty of time for the next meeting, he would be disinclined to go forward with any project involving campus plant funds. The Commission then approved the project, with the selection of a designer referred to the Subcommittee with authority to act.

Estimated Project Cost: \$1,469,148.00

Source of Funding:

ARRA Funds (NSF Grant) (F) \$1,287,206.00 Campus Plant Funds (A) \$ 181,942.00 SBC Project No. 166/001-05-2010

Austin Peay State University, Clarksville, Montgomery County, Tennessee

Approved a request for a revision in funding from \$320,000.00 to \$525,000.00 (\$205,000.00 increase) for **Parking Expansion**, Austin Peay State University, Clarksville, Tennessee.

Revised Estimated Project Cost: \$525,000.00

Source of Funding:OriginalIncreaseRevisedCampus Plant Funds (A)\$320,000.00\$205,000.00\$525,000.00

SBC Project No. 166/003-03-2010

East Tennessee State University, Johnson City, Washington County, Tennessee

Approved a request to utilize an alternative delivery method and approval to include commissioning for **Brown Hall Infrastructure Replacement** at East Tennessee State University, Johnson City.

Estimated Project Cost: \$1,999,364.00

Source of Funding: ARRA Funds (NSF Grant) (F)

SBC Project No. 166/005-06-2010

Middle Tennessee State University, Murfreesboro, Rutherford County, Tennessee

Approved a project for **Several Buildings Envelope Repair** at Middle Tennessee State University, Murfreesboro, with the selection of a designer referred to the Subcommittee with authority to act.

Estimated Project Cost: \$1,100,000.00

Source of Funding: 2011 State Funds (A) *

SBC Project No. 166/009-17-2010

Tennessee Technological University, Cookeville, Putnam County, Tennessee

1) Approved a request for a revision in scope for **Central Cooling Deficiency Corrections** at Tennessee Technological University in Cookeville, with work to be accomplished within existing project funding.

Estimated Project Cost:	\$9,640,000.00
Source of Funding:	
2002 G. O. Bonds - Capital Maintenance (R)	235,000.00
2004 G. O. Bonds - Capital Maintenance (R)	1,232,000.00
02/03 Current Funds - Capital Maintenance (R)	35,000.00
04/05 Current Funds - Capital Maintenance (A/R)	68,000.00
05/06 Current Funds - Capital Maintenance (A)	90,000.00
2005 G. O. Bonds - Capital Maintenance (A)	2,200,000.00
2006 G. O. Bonds - Capital Maintenance (A)	830,000.00
09/10 Current Funds - Capital Maintenance (A)	200,000.00
2009 G. O. Bonds - Capital Maintenance (A)	1,500,000.00
Campus Plant Funds (A)	1,625,000.00
ARRA Funds (F)	125,000.00
10/11 Current Funds- Capital Maintenance (A)	1,500,000.00
SBC Project No. 166/011-02-2004	

University of Memphis, Memphis, Shelby County, Tennessee

Approved a request for a revision in funding from \$750,000.00 to \$1,100,000.00 (\$350,000.00 increase) for **Women's Fieldhouse Renovations** at the University of Memphis, Memphis, Tennessee.

Revised Estimated Project Cost: \$1,100,000.00

 Source of Funding:
 Original strength
 Increase strength
 Revised strength

 Gift-in-Place (O)
 \$750,000.00
 \$350,000.00
 \$1,100,000.00

SBC Project No. 166/007-14-2009

Chattanooga State Community College, Chattanooga, Hamilton County, Tennessee

1) Approved a project for **CBIH Parking Lot** at Chattanooga State Community College, Chattanooga, with the selection of a designer referred to the Subcommittee with authority to act.

Estimated Project Cost: \$700,000.00

Source of Funding: 2011 State Funds (A) *

SBC Project No. 166/012-05-2010

2) Approved a project for **Chemistry Lab Updates** at Chattanooga State Community College, Chattanooga, with the selection of a designer referred to the Subcommittee with authority to act.

Estimated Project Cost: \$740,000.00

Source of Funding: 2011 State funds (A) *

SBC Project No. 166/012-06-2010

Dyersburg State Community College, Dyersburg, Tennessee

Approved a revision in funding from \$550,000.00 to \$830,000.00 (\$280,000.00 increase) for **Building Mechanical System Modernization** at Dyersburg State Community College, Dyersburg, Tennessee.

Revised Estimated Project Cost	: \$830,000.00		
Source of Funding:	<u>Original</u>	<u>Increase</u>	Revised
ARRA Funds (F)	\$ 7,016.00	\$ 0.00	\$ 7,016.00
2011 State Funds* (A)	542,984.00	.00	542,984.00
Campus Plant Funds (A)	0	280,000.00	280,000.00
TOTAL	\$550,000.00	\$280,000.00	\$830,000.00
SBC Proiect No. 166/017-	01-2010		

Jackson State Community College, Jackson, Madison County, Tennessee

Chancellor Morgan presented a request for approval of a revision in funding from \$760,000.00 to \$1,780,000.00 (\$1,020,000.00 increase) for **Student Center Repairs and HVAC Updates**, Jackson State Community College, Jackson, Tennessee. Treasurer Lillard questioned the reason for the substantial increase. Chancellor Morgan replied that there have been a series of capital maintenance repairs for which they have been incrementally achieving over the years, and a determination was made that it was more cost effective and less disruptive for the campus to go ahead and finish the project out. After discussion, the Commission approved the request as presented.

Revised Estimated Project Cost:			\$1,780,000.00				
Source of Funding:		<u>Original</u>	Incr	<u>ease</u>		Revised	
	09/10 Current Funds-C	Capital Maint (A)	\$ 50,000.00	\$	0.00	\$	50,000.00
09 G.O. Bonds-Capital Maint (A)		450,000.00		0.00		450,000.00	
10/11 Current Funds-Capital Maint (A)		260,000.00		0.00		260,000.00	
Campus Plant Funds (A)		0.00	<u>1,02</u>	0,000.00	<u>1</u>	,020,000.00	
	TOTAL	•	\$760,000.00	\$1,02	0,000.00	\$1	,780,000.00
	SBC Project No	166/019-01-200	9				

Minutes of Meeting of State Building Commission November 10, 2010 Page 12 of 21

Discussion of Bids

1) <u>Dyersburg State Community College,</u>

Dyersburg

(Campus Site Updates) SBC Project No. 166/017-01-2009

Bid date: 11-03-2010

SBC Action: Referred to Subcommittee with

authority to act

2) <u>Motlow State Community College, Motlow</u>

(Bldg Systems Equipment Replacement)

SBC Project No. 166/021-02-1999

Bid date: 11-03-2010

SBC Action: Referred to Subcommittee with

authority to act

3) Middle Tennessee State University,

Murfreesboro

(Parking and Transportation Improvements)

SBC Project No. 166/009-01-2003

Bid date: 11-04-2010

SBC Action: Referred to Subcommittee with

authority to act

4) Pellissippi State Community College,

Knoxville

(McWherter Lab Renovations) SBC Project No. 166/032-05-2010

Bid date: 11-10-2010

SBC Action: Referred to Subcommittee with

authority to act

5 <u>Tennessee Technological University</u>,

Cookeville

(Several Buildings Roof Replacements)

SBC Project No. 166/011-01-2009

Bid date: 11-10-2010

SBC Action: Referred to Subcommittee with

authority to act

6) <u>Pellissippi State Community College.</u>

Knoxville

(McWherter HVAC and Fire System

Upgrades)

SBC Project No. 166/032-04-2010

Bid date: 11-10-2010

SBC Action: Referred to Subcommittee with

authority to act

7) Tennessee Technological University,

Cookeville

(IT Infrastructure Upgrade) SBC Project No. 166/011-04-2009

Bid date: 11-10-2010

SBC Action: Referred to Subcommittee with

authority to act

* * * * * * *

Chancellor Morgan said to Commissioner Goetz that it had been a pleasure working with him over the years in many different capacities, and wished him well.

^{* 2011} State Fund is the non-recurring state funds that replaced the campus ARRA allocation for FY 2011.

DEPARTMENT OF CORRECTION

11:25 a.m.

Commissioner Gayle Ray requested action on the following matters.

Turney Center Industrial Complex, Only, Hickman County, Tennessee

Approved a request for a revision in funding from \$1,400,000.00 to \$1,725,000.00 (\$325,000.00 increase) for **Water Treatment Plant Upgrade** at Turney Center Industrial Complex, Only, Tennessee.

Revised Estimated F	Project Cost:	\$1,725,000.00			
Source of Funding:		<u>Original</u>	Incre	ease	Revised
09/10 Current Funds-	Sentencing Act (A)	\$1,400,000.00	\$	0.00	\$1,400,000.00
09/10 Current Funds-	Sentencing Act (R)	0.00	<u>325</u>	,000.00	325,000.00
TOTAL		\$1,400,000.00	\$325	,000.00	\$1,725,000.00
SBC Project No.	142/005-01-2009	9			

West Tennessee State Penitentiary, Henning, Lauderdale County, Tennessee

Approved the Early Design Phase of a project for **Minimum Housing Expansion** at West Tennessee State Penitentiary, Henning, as presented by Clark Dixon Associates/ SSR Ellers, a joint venture.

Estimated Project Cost	\$1(0,500,000.00	
Source of Funding:			
06/07 Current Funds-Ca	pital Outlay (A)	\$	1,000,000.00
06 G.O. Bonds-Capital O	Outlay (A)	\$	9,500,000.00
SBC Project No.	142/022-01-2007		

DEPARTMENT OF FINANCE AND ADMINISTRATION

11:33 a.m.

Acting State Architect Alan Robertson requested action on the following matters.

Capitol Complex, Nashville, Davidson County, Tennessee

1) Approved a project for **Manhole Renovation** at the Capitol Complex, Nashville, and approval of an agreement with Metropolitan Nashville-Davidson County Government to do the repairs, with the State reimbursing for design and construction services.

Estimated Project Cost: \$105,000.00

Source of Funding: FRF Operating Funds (A)

SBC Project No. 529/000-13-2010

TBI Consolidated Facility, Nashville, Davidson County, Tennessee

Approved a request for a revision in funding from \$270,000.00 to \$295,000.00 (\$25,000.00 increase) for **Air Compressor Replacement** at the TBI Consolidated Facility, Nashville, Tennessee.

Revised Estimated Pro	ject Cost: \$	295,000.00		
Source of Funding:		<u>Original</u>	Incr/Decrease	Revised
Federal Byrne Grant (F)		\$270,000.00	(\$270,000.00)	\$ 0.00
Coverdell Grant (F)		0.00	260,000.00	260,000.00
TBI Operating Funds (A)		0.00	35,000.00	35,000.00
TOTAL	•	\$270,000.00	\$ 25,000.00	\$295,000.00
SBC Project No.	500/001-02-2009			

Cordell Hull Building, Nashville, Davidson County, Tennessee

Approved a request for a revision in funding from \$138,000.00 to \$175,000.00 (\$37,000.00 increase) for **Interior Modification** at Cordell Hull Building, Nashville, Tennessee.

Revised Estimated Project Cost:		\$175,000.00		
Source of Funding:	-	<u>Original</u>	<u>Increase</u>	Revised
FRF Operating Fund	ds (A)	\$138,000.00	\$ 37,000.00	\$175,000.00
SBC Project No.	529/011-01-20	10		

Statewide

Mr. Robertson presented a request for approval to increase the contract maximum liability from \$12,000,000.00 to \$14,000,000.00 (\$2,000,000.00 increase) for the **Direct Order Contract**. Treasurer Lillard asked if this contract was used for maintenance projects. Mr. Robertson responded that the contract is used for small projects that are on a tight time-frame or emergency type projects that need attention to without going through the longer process for design/bid/build. Treasurer Lillard asked if there was a written policy that states a limit on how much each project should cost. Mr. Robertson replied that any project exceeding the \$100,000 threshold is required to come to the SBC for review and approval. The Commission then approved the request as presented.

Revised Estimated Pro	oject Cost:	\$14,000,000.00	1	
Source of Funding:	•	<u>Original</u>	<u>Increase</u>	Revised
Various Departmental F	unds (A/O)	\$ 9,516,000.00	\$1,584,000.00	\$17,100,000.00
Facilities Revolving Fur	nd (A)	2,484,000.00	416,000.00	2,900,000.00
TOTAL		\$12,000,000.00	\$2,000,000.00	\$14,000,000.00
SBC Project No.	529/000-02-	-2005		

National Civil Rights Museum, Memphis, Tennessee

1) Approved a grant to the Lorraine Civil Rights Museum Foundation for **Capital Improvements** to the National Civil Rights Museum, Memphis, Tennessee. Secretary Hargett noted that Representative Shaw was present in support of the project.

Estimated Project Cost:	\$2,500,000.00
Source of Funding:	
92/93 Current Funds-Capital Outlay (R)	514,656.44
98/99 Current Funds-Capital Outlay (R)	28,084.69
99/00 Current Funds-Capital Outlay (R)	11,430.80
00/01 Current Funds-Capital Outlay (R)	285,452.06
03/04 Current Funds-Capital Outlay (R)	101,679.77
04/05 Current Funds-Capital Outlay (R)	745,991.07
05/06 Current Funds-Capital Outlay (R)	30,120.66
06/07 Current Funds-Capital Outlay (R)	181,417.78
07/08 Current Funds-Capital Outlay (R)	38,015.07
08/09 Current Funds-Capital Outlay (R)	563,151.66
SBC Project No. 160/020-01-2010)

Minutes of Meeting of State Building Commission November 10, 2010 Page 16 of 21

The Hermitage, Nashville, Davidson County, Tennessee

1) Approved a grant to The Ladies Hermitage Association for **Repairs & Renovations** to The Hermitage, Nashville, Tennessee.

Estimated Project Cost: \$400,000.00

Source of Funding:

02/03 Current Funds-Capital Maint (R) \$200,000.00 07/08 Current Funds-Capital Outlay (R) \$200,000.00 SBC Project No. 529/000-11-2010

Comptroller Wilson stated that he was in support of both grants, and while they are approved by the Commission, he questioned whether, in the future, they should be done by the Legislature. He said he thought they should look at these things and be cautious when acting on them.

STATE BUILDING COMMISSION

Minutes of Meeting of State Building Commission

1) Approved the Minutes of the State Building Commission meeting held on October 14, 2010.

Report of Change Orders Resulting in Cumulative Change Order Costs to Exceed 10% of Base Contract Amount

Treasurer Lillard made a motion to request that all of these items be discussed at staff level and brought to the Subcommittee for approval, and that the Commission be furnished a list of the cumulative change orders that make up these various cumulative percents so they know where the monies are coming from. His motion was seconded and passed without objection.

1) Cumberland Mountain State Park

(Site/Building Upgrades)

Change Order No. 8

Contract Amount: \$314,530.00
Change Order Amount: \$11,484.00
Change Order Percent: 3.65
Cumulative Percent 20.59

SBC Project No. 126/030-01-2006-01

2) Piedmont Gass Building

(Interior Renovation)

Change Order No.

Contract Amount: \$628,230.00
Change Order Amount: \$65,713.00
Change Order Percent: 10.46
Cumulative Percent 18.95

SBC Project No. 529/012-01-2009

3) Piedmont Gas Building

(Interior Renovation)

Change Order No.

Contract Amount: \$628,230.00 Change Order Amount: \$62,216.96 Change Order Percent: 9.90 Cumulative Percent 28.85

SBC Project No. 529/012-01-2009

4) TN Highway Patrol District III

(Building Upgrades)
Change Order No.

Change Order No. 3
Contract Amount: \$102,249.00
Change Order Amount: \$8,940.43
Change Order Percent: 8.74
Cumulative Percent 16.27

SBC Project No. 502/030-01-2009

Install concrete curb, additional parking bumpers and flume from road to storm water pipe.

To meet code upgrade requirements and to begin the investigation and upgrade for malfunctioning and outdated mechanical equipment from pneumatic to digital controls to provide automated heating and cooling. Additional dedicated electrical circuits were installed for copiers.

Investigation and upgrade of malfunctioning and outdated mechanical equipment and conversion from pneumatic to digital controls to provide automated heating and cooling.

Code required changes were added to the public restrooms (one source of hot water at lavatories and one exhaust fan).

5) Tennessee Technological University

(Accessibility Adaptations)

Change Order No.

Contract Amount: \$195,450.00
Change Order Amount: \$3,559.81
Change Order Percent: 1.82
Cumulative Percent 11.51

SBC Project No. 166/011-05-1999

This removes small pockets of unsuitable soils and backfills with suitable material.

6) Austin Peay State University

(Chemical Engineering Tech Facility)
Change Order No. 13

Contract Amount: \$5,038,508.00 Change Order Amount: (\$21,244.00) Change Order Percent: (0.42) Cumulative Percent 14.99

SBC Project No. 166/003-01-2009

This liquidates unused GMP contingency and allowances as the contract is closed.

7) Walters State Community College

(Student Services Bldg & Renovations)
Change Order No. 2

Contract Amount: \$198,500.00 Change Order Amount: \$23,430.49 Change Order Percent: 11.80 Cumulative Percent 14.08

SBC Project No. 166/023-03-1993

This adds an emergency spillway.

8) Chattanooga State Community College

(Allied Health Facilities Improvements)

Change Order No. 8

Contract Amount: \$1,494,000.00
Change Order Amount: \$40,114.40
Change Order Percent: 2.69
Cumulative Percent 12.53

SBC Project No. 166/012-03-2005

This upgrades a countertop and sink to a chemical resistant finish, adds VCT flooring where previously removed for asbestos abatement, and substitutes coat hooks and bins for lockers.

9) Chattanooga State Community College

(Athletic Fields Upgrade)

Change Order No.

Contract Amount: \$1,598,000.00
Change Order Amount: \$4,595.50
Change Order Percent: 0.29
Cumulative Percent 11.16

SBC Project No. 166/012-04-2008

This adjusts exterior lighting, adds gas connections for future dryers, deducts an unneeded wall, and adds water valves for irrigation hook-up.

Designer Selections

1) Approved referring the designer selections to the Executive Subcommittee, with authority to act.

Executive Subcommittee Report

1) Report received of final action taken at the State Building Commission Executive Subcommittee meeting held on September 20, 2010.

Special Item

1) Consideration of the Executive Subcommittee's recommendation, in concept, of a job description, plan to advertise and selection process schedule for the position of State Architect.

Secretary Hargett made a motion to adopt the proposed job description and selection process and delegate to the Executive Subcommittee, with authority to act, the selection and approval of the State Architect, including, but not limited to, the review of prospective candidates, interviews, negotiating of salary, start date and other pertinent details including the expending of necessary funds to adequately advertise.

Commissioner Goetz stated that they have struggled for years to try and build the kinds of staff and leadership that is needed and expected in this area, which has been a challenge with the pay scale being offered so far out of line with the private sector. He said they have a lot of very complicated projects and that is not going to diminish over time, as well as the implementation of the new designer selection process, which will require more staffing to manage the mid-level projects. He said they need a reasonable funding source that is tied to this area, that doesn't necessarily rise and fall with the amount of projects, but does give some solidity to the ability to build a professional staff from the State Architect to Real Property management all the way through, which is an ongoing need that they have. As a suggestion, he said they always have a considerable amount of debt service funding available that is a recurring appropriation. Once a project is completed, it gets transferred on a non-recurring basis into the regular budget and helps fund non-recurring projects, which are often capital projects, so it's not an inappropriate use of those funds. He said if they could think of designating an appropriate amount that would be used to make sure that they were able to do what needs to be done in this area, it would give them the solidity of an approach going forward. Following Commissioner Goetz's comments, Secretary Hargett's motion was seconded and passed without objection.

* * * * * *

With it being Commissioner Goetz's last meeting, Treasurer Lillard read a summary of Commissioner Goetz's career from the Tennessee Report. "Commissioner Goetz was appointed by Governor Bredesen in January 2003 and was the only person to serve as Commissioner of Finance & Administration; he helped restore credibility to the State's budgeting process; regained control of the TennCare spending; implemented the

Minutes of Meeting of State Building Commission November 10, 2010 Page 20 of 21

Cover TN programs; and helped restore top credit rates from the major credit rating agencies to the State. In light of that, Treasurer Lillard said they ought to think about appropriating money for a set of Superman tights. He then read the following quote by Commissioner Goetz: "It has been a privilege to serve Governor Bredesen and the State for nearly eight years and to have served so many talented and dedicated public servants..." and Treasurer Lillard said he was sure he was referring to the Constitutional Officers. He then thanked Commissioner Goetz for his long and distinguished career to the Building Commission and to the people of Tennessee. Commissioner Goetz thanked Treasurer Lillard for his comments and stated that one of the greatest things about serving in this role has been the people with whom he had the chance to work. He said the public doesn't always appreciate how much work public servants do and how difficult it is and how well they do it. Secretary Hargett thanked Commissioner Goetz for a job well done. He said he always emerged wiser from the conversations they had had over the years and he will be missed.

* * * * * * *

There being no further business, the meeting adjourned at 11:50 a.m.

Minutes of Meeting of State Building Commission November 10, 2010 Page 21 of 21

Approved by:

Mike Morrow, Commissioner Department of Finance and Administration