

### Bridge Construction Inspector's Checklist

PIN: 129888.00  
 County: Wilson  
 Federal Project No.: STBG-M-1234(00)  
 State Project No.: 95LPLM-F3-011  
 Bridge Name: Lebanon Pedestrian Bridge  
 CEI Bridge Inspection Representative: Jeremy Banks  
 Bridge Identification No.: 010197852  
 Project Description: Hartsville Pike Resurfacing and Intersection Improvement Project

Activity Verified	Date Inspected/Verified	Corrective Action Taken (Y / N)
1. Stationing of all substructures	1/8/19	N
2. Pile lengths documented at each substructure	1/8/19	N
3. Plans footing elevation	2/10/19	N
4. Footing position and skew	2/10/19	N
5. Footing reinforcement size and spacing, column steel projection	2/5/19	N
6. Column longitudinal and transverse steel size and spacing	2/10/19	N
7. Bridge seat elevation @ exterior beams of abutments and intermediate supports	2/10/19	N
8. Concrete cylinder strengths meet contract minimums for all substructures	2/10/19	N
9. Deck reinforcement location and size	2/5/19	N
10. Proper screed rail elevations set	2/10/19	N
11. Plans deck thickness computed before pouring concrete	1/8/19	N
12. Deck curing materials applied after deck pour	2/15/19	N
13. Deck concrete cylinder strength recorded	2/5/19	N

★ Copy of this report to be forwarded to the Division of Structures, Suite 1100, James K. Polk Building, Nashville, TN 37243-0339.