



REQUEST FOR INFORMATION

- **Contract Number: CNR048**
- **Project: Interstate 24, Bridge Replacement over Spring Street and Oldham Street**
- **Date:**
- **Question:**

Project No. 19002-4190-04 Plan Sheet No. BR-122-64 detail shows "Remove 4-5/8" of Existing Asphalt". RFI No. 4 Pavement Evaluation Report has existing pavement depth at approximately 7".

1. Is it the intent to remove the existing asphalt completely, to inspect the deck? If so, will the increase in depth of existing asphalt modify the Bid Quantity of Cold Planing Bituminous Pavement 415-01.01 and appropriate ACS quantity?

- **TDOT Response:**

The intent is not to remove the existing asphalt completely.

* Please email questions to Jamie Fitzpatrick at Jamie.Fitzpatrick@tn.gov.